# Water Treatment Plant 4

Quarterly Briefing Environmental Board March 2, 2011








## WTP 4 - Raw Water (RW) System


- RW Excavation & Stormwater Construction is 95% complete
- RW Pump Station Retaining Wall (GMP 3C) Construction is 10% complete
- RW System (GMP1) Pre-Construction Meeting held on February 8th
- RW Pump Station (GMP 2) Advertises in May












### WTP 4 - Plant Facilities


- Design in Progress Finished Water Pump Station and Bullick Hollow Road Electrical Ductbank
- WTP Stormwater Construction 99% complete
- GMP 3A (Equipment) review/fabrication phase
- GMP 3B (Clearwells & UFCs) In Construction/On Schedule
- GMP 3C (Filter Complex and Site Walls) In Construction/On Schedule
- · Construction Packages Bidding: GMP 3D & 3E in progress
















## WTP 4 - Finished Water System

- Final Design (Jollyville TM)
  - 90% plans & specs March 2011
  - 100% plans & specs April 2011
- VE workshops held in January and February
- Next public meeting planned for March 2011







GMP	Scope of Work	Current Status	Anticipated Approva Date
GMP 3A	Early Out Procurement - Purchase of Process Equipment	Equipment in procurement/fabrication	May 2010 (Council approved)
GMP 3B	Clearwells & Upflow Clarifiers (UFCs)	In Construction	June 2010 (Cauncil Approved)
GMP 3C	WTP Filter Complex and Site Walls	In Construction	November 2010 (Council Approved)
<u>GMP 1</u>	Raw Water Intake, RW Tunnels	Starting Construction	December 2010 Negotiated
GMP 3D	WTP Process, Electrical and SCADA	Advertising	March 2011 (negotiate GMP)
GMP 3E	WTP Underground Mechanical & Electrical and Site Vaults/Sumps	Advertises - March	May/June 2011 (negotiate GMP)
GMP 3F	Administration and Maintenance Buildings	Advertises - July	October 2011 (negotiate GMP)
GMP 2	RWPS Construction	Advertises - May	September 2011 (negotiate GMP)
GMP 5	Finished Water Transmission System	90% Design in March	September 2011 (negotiate GMP)
GMP 4	WTP4 & RWPS Site Finishes	Advertisement – Fall 2011	TBD (negotiate GMP)


## WTP4 - Project Highlights

- Native Plant Relocation Two weekends in December
- Coordination with Concordia University December
- Field trip to active and post-construction tunnel shaft sites with neighborhood representatives January
- Public Meeting with Village of Volente January
- M/WBE Goals have been met or exceeded in ALL GMPs









# **Environmental Compliance**

### **Ongoing Construction**

- Stormwater ponds utilized during dewatering operations resulting in high quality discharge
- > Final phase of tree clearing
- Weekly and post rain event inspections continue
- Environmental Compliance Manager onsite full time






### Plant Site

#### Voids

- Encountered in the Upflow Clarifier (UFC) excavation area (mitigated portion)
- Features evaluated by Watershed Protection Geologist's
- Mitigation measures implemented per City of Austin Void and Water Flow Mitigation Standards (658S)









# Jollyville Transmission Main

### Voids

- > One encountered during geotechnical investigation
- > Feature evaluated per Fish & Wildlife Service (FWS) Karst Invertebrate Survey Requirements
- All findings reported to FWS & Balcones Canyonlands Conservation Plan (BCCP) Secretary
- Construction activities resumed with FWS & **BCCP** concurrence







# Questions?

info@wtpfour.com http://www.austinwater.org/wtp4





