AE Weatherization Status Update January 15, 2015

*	# Bid Approval YTD	# Bid Approval in Pipeline	# Homes Weatherized in Pipeline	Test Out YTD	Test Out in Pipeline	# Passed Inspections YTD	# Failed Inspections YTD	% Failed Inspections YTD	# Homes Completed	Incentives Paid	Average Cost/Home
Contractors								1	-		
American Conservation	6	3	2	0	3	0	0		0		
Airtech	3	3	1	0	1	0	0		0		
American Youthworks	5	5	2	4	0	3	1	33%	2	\$7,286	\$3,643
Climate	5	3	4	1	0	1	0		0		\$0
City Conservation	9	2	2	0	7	0	0		0		\$0
Conservation Specialist	8	З	4	1	w	1	0	0%	0		\$0
Go Green	6	3	4	1	1	1	0	0%	1	\$4,303	\$4,303
McCullough	10	5	5	5	1	5	0	0%	4	\$14,228	\$3,557
Valdez	7	1	6	1	0	1	0		0		\$0
Total	59	28	30	13	16	12	1		7		

	Total Applicants	Total Applicants Reviewed	# Unable to Contact YTD	# Home Assessme nt YTD	# Home Assessme nt in Pipeline	# Home Assessme # Unable to nt in Serve YTD Pipeline
Contractors						
American Conservation		25	2	10	7	6
Airtech		35	3	10	13	9
American Youthworks		32	4	15	7	6
Climate		25	0	11	9	5
City Conservation		37	2	15	6	14
Conservation Specialist		25	1	11	7	6
Go Green		33	2	15	13	3
McCullough		35	2	16	8	9
Valdez		37	10	12	3	12
Total	305	284	26	115	73	70

data current as of 9:15 a.m. 1/16/15