

Texas Facilities Commission Capitol Complex Project

Key Dates

Construction Milestones	Start	Complete	<i>TFC-CCP.com Dates</i>
Pkg 1 - 1801 Wastewater Relocation	11/2017	2/2018	
Pkg 1 - 1801 Excavation	3/2018 (early start before tie back agmt – 11/2017)	12/2018	<i>Fall 2017</i>
Pkg 1 - 1601 Excavation	7/2018	3/2019	<i>Fall 2018</i>
Pkg 1 - Congress Ave Excavation	7/2018	5/2019	<i>Spring 2019</i>
Pkg 2 - Utility Relocation	5/2018	3/2019	
Pkg 2 – TRUSS	4/2018	1/2019	
Pkg 2 - 17 th and 18 th Street Two-Way Conversions	3/2018	8/2018	
Pkg 3 - CUP Tunnel	8/2018	9/2019	
Pkg 3 - CUP	4/2018	8/2020	<i>Fall 2017</i>
Pkg 4 - 1801 Building & Garage	4/2019	6/2021	
Pkg 4 - 1801 Rough-In & Finishes	8/2020	1/2022	
Pkg 5 - 1601 Building & Garage	10/2019	5/2021	
Pkg 5 - 1601 Rough-In & Finishes	12/2020	1/2022	
Pkg 6 - Texas Mall Garage	12/2019	6/2021	
Pkg 6 - Texas Mall Landscape & Hardscape	10/2020	9/2021	