


# September 2019 DIRECTOR'S REPORT









# **TABLE OF CONTENTS**

HIghlights	3	
Exhibits		3
Facilities Services	4	
FY2018 Bond Program Summary		4
FY2012 Bond Program Summary		6
Cepeda Branch / Hampton Branch Monthly Report		9
Faulk Building / Austin History Center Monthly Report		11
Interior Renovations Monthly Report		14
Roof Replacements & Systems Upgrades Monthly Report		16
Austin History Center	18	
Library Priorities	20	
Literacy Advancement		20
Digital Inclusion & STEM		20
Equity, Diversity & Inclusion		20
Civic and Community Engagement		21
Staff Development		21
Workforce and Economic Development		21
APL By the Numbers	22	
Performance Indicators for August		22
Revenue		22
Volunteers		22
Policies		22

# **HIGHLIGHTS**

## Hampton Branch at Oak Hill Reopening October 21

The Austin Public Library, Hampton Branch at Oak Hill, 5125 Convict Hill Rd., will reopen to the public on Monday, Oct. 21, after being closed since last year for a complete renovation.

The public is invited to a reopening celebration from 10 AM to 2 PM on Saturday, Oct. 26, at the Hampton Branch at Oak Hill. Austin City Council Member Paige Ellis, District 8, is expected to attend.

## 10 10 10 Recycled Reads 10 Year Anniversary

On October 10 we will be celebrating 10 years of Recycled Reads goodness!

Diverting over 3000 tons of materials from the landfill since we have started, Recycled Reads has become a place where individuals, other library systems in Central Texas, and groups can drop off their books for a chance of a second life. Recycled Reads provide books and media for mostly two dollars and under, and is a fun place to hunt for book treasures. It is a gathering place for poets, re-use minded individuals, Fix-It Clinics, crafters and collectors, book and music lovers.

Come join us to help us mark this 10th year of operation! We will be having:

Live Music with Joe Blanda

A reusable mug decorating craft

A discussion about Sustainable Party Planning by Bernadette Noll

And more!

Recycled Reads has diverted over 3000 tons of materials from the landfill since it opened ten years ago.

#### **Exhibits**

*Entre Líneas*, curated by Coka Treviño features the work of artists María Fernanda Barrero, Luisa Duarte, and Jenelle Esparza, celebrating women in Latin American and Hispanic communities. Historically, much of this group's contributions have fallen in between the lines. This exhibition explores displacement, labor, boundaries, and fragility, in hopes to evoke pride and empower Latinas to claim their space and realize their important role in our society. On display through September 28, Central Library Gallery.

To see the complete up to date listing of events visit, <a href="http://library.gustintexas.gov/events">http://library.gustintexas.gov/events</a>.

# **FACILITIES SERVICES**

# **FY2018 Bond Program Summary**

## **Description**

- APLs 2018 Bond Program is currently in the project initiation stage. City Council's appropriated \$3.7M in March 2019 to fund the solicitation and execution of the Professional Service Agreements necessary to implement the Library's Bond Program.
- Department consists of fifteen improvement projects located across the City of Austin. The projects are grouped into the following categories: Site/Civil Engineering Projects, Faulk Library Building/Austin History Center Complex Improvements, Branch Library Interior Renovation Projects, and Roof Replacement & HVAC System Upgrades.
- The development framework to deliver the Library's 2018 Bond Program will include Rotation List Solicitation, Professional Service Agreements Construction Manager at Risk, and Competitive Sealed Proposals. The program's deliverables have a 60-month time line, and construction starts will be staggered over this period to minimize impacts to existing levels of library service.





The 2018 Bond Program for the Library Department consists of fifteen improvement projects located across the City of Austin.

# **Status**

The FY18 Program is in the Preliminary Phase. The CCO is leading PSA procurement during this period. Packages A and D are advancing with Rotation List and stand along design solicitations. B and C require Council Approval of CMAR and CSP Methodologies and design services are advancing as stand-alone. All PSAs are anticipated to be fully executed by Nov. 2019.

# **Schedule**

It is anticipated that the procurement of Professional Services Agreements that covers this phase of the work will be fully executed within 180 calendar days.

## Cost

Pre-Design & Design costs is estimated at \$3.7 million

# **FY2012 Bond Program Summary**

## **Description**

Proposition 18: Library, Museums and Cultural Facilities \$13.4 Million

## Cepeda Branch

#### Scope of Work

Site Drainage Remediation and Interior Renovation of 8,110 SF Facility

#### **Status**

Design Phase 90% Complete.

ACFS Project Coordinator is working with architectural team to re-configure existing plans and specifications to take project out for bid.

#### **Budget / Cost**

Appropriation \$1,049,839; Obligated \$512,686.37; Balance \$537,152.63

#### Other Issues

Due to previous Project Coordinator choosing the Job Order Contract delivery method, this project was extremely fiscally tight and much of the original scope had been discarded. While it will take longer to get competitive bids for this work, we anticipate this delivery method will ensure that we can do more of the work with a responsible budget.

# **Zaragosa Technical Support Warehouse**

#### Scope of Work

Replacement of Sprinkler System (life safety) in 20,000 SF Facility

#### Status

Design Phase 90% complete

Funding has been balanced for this project and we are applying for a solicitation number so that we can submit 95% drawings and specs to Quality Management Division, (QMD)

#### Budget / Cost

Appropriation \$790,538; Obligated \$293,337.41; Balance \$497,200.59

#### Other Issues

Construction estimate is \$452,000.It is anticipated that the procurement of Professional Services Agreements that cover this phase of the work will be fully executed within 180 calendar days.

# **University Hills Branch**

#### Scope of Work

The work of this project comprises the construction of a new asphalt 29 parking space parking lot expansion at the existing University Hills Branch Library.

#### **Status**

100% Construction Documents and with the Development Services Dept for site plan review and estimate review process will take approx. 4 to 6 months for review/approval.

#### **Budget / Cost**

Appropriation \$1,532,458.00; Obligated \$714,941.48; Balance \$817,516.52

#### **Twin Oaks**

#### Scope of Work

Installation of Solar Shades for outdoor amphitheater

#### **Status**

60 % Complete,

Project is anticipated to take 90 days and does not require Branch shut-down

#### **Budget / Cost**

Appropriation \$54,544.87; Obligated \$54,544.87; Balance \$0.00

#### Other Issues

Received drawings necessary for permitting from Rotation List Civil Engineer July 5 and sent to General Contractor. Waiting to hear from them about permitting and start of work.

## Yarborough Branch

#### Scope of Work

Interior Renovation of 15,120 sf Facility

#### **Status**

Construction Period 65 % Complete in the interior and 20% complete on the exterior. Substantial Completion is anticipated by Mid Oct

#### **Budget / Cost**

Appropriation \$984,066; Obligated \$869,662.21; Balance \$114,403.79

#### Other Issues

Structure of light fixture in the lobby, electrical wiring for security gates, main signs in front, under stairs panel structure, and control panel.

#### Southeast Branch

#### Scope of Work

Replacement of the failed precast retainers at the perimeter of the building's pier and beam foundation.

#### Status

Warranty towards the end of its period

#### **Budget / Cost**

Appropriation \$838,289; Obligated \$838,286.94; Balance \$2.06

#### Other Issues

A list of items that need to be corrected has been submitted by the Consultants to the GC. Some dead plants have been replaced by the sub, Kin Performance Contractors. Other items are still pending response from GC to correct the rest of the punch list.

## Faulk Building Re-Roof (Deferred Maintenance)

#### Scope of Work

The project will provide for the removal of the existing, built-up roof at the Faulk Central Library and its replacement with a modified bitumen, built-up roof

#### Pleasant Hill Branch

#### Scope of Work

Roof replacement and HVAC system overhaul for 8,851 SF facility

#### **Status**

Construction phase 40% complete

#### **Budget / Cost**

Appropriation \$1,147,997; Obligated \$1,001,531.71; Balance \$146,465.29

## Hampton Branch at Oak Hill

#### Scope of Work

The project includes replacement of the deteriorated roof, new skylight and interior renovation 8,580 sq. ft.

#### **Status**

Construction phase at 98 % Complete

Substantial Completion is anticipated by September 6, 2019.

#### **Budget / Cost**

Appropriation \$1,490,000; Obligated \$1,415,722.31; Balance \$74,277.69 Scope of Work



# Cepeda Branch / Hampton Branch Monthly Report



# **Project Description**

- The Cepeda Branch Library Trail Project was initiated to provide a safe, well-lighted pedestrian pathway
  from the Cepeda Branch Library property at 651 N Pleasant Valley Road through to Gonzalez Street under
  the adjacent East Seventh overpass
- The Will Hampton Branch Library at 5125 Convict Hill Road has experienced heavy use by the community since the facility first opened its doors in 1997. The community facility is public-facing and adjacent to the equally popular Dick Nichols District Park. The project consists of adding 22 parking spaces to the existing parking lot.

#### Status

CCO assigned Espy Engr. Consultants on June 28, 2019.

At Scope Development and Negotiations (5%)

A scheduled meeting was conducted with Espy Engr. Consultant and APL Facilities is waiting on a professional services proposal.


### **Schedule**

Rotating List Assignment In-Progress. See Gantt Chart

#### Cost

Design Budget \$77,349; Construction Budget \$644,578

# Cepeda Branch / Hampton Branch Monthly Schedule



# Faulk Building / Austin History Center Monthly Report Facility Improvements & Archival Repository Expansion

## **Project Description**

The Faulk Library and Austin History Center are grouped together to meet the growth demands of the City's burgeoning population by adding much needed archival storage space, security for collections, and upgrading environmental controls. The campus will be reinforces as a single destination that will facilitate seamless interchanges between the Faulk Building, the Austin History Center, adjacent Wooldrige Square and many nearby historical sites.



• With sustainability as a project goal the work to the Faulk Building include but is not limited to modifying the 2nd and 3rd floors of JHF to meet minimal archival storage standards. Removing existing carpet and providing a sealed, epoxy-coated concrete flooring finish. Additional work includes upgrading the building M/E/P and Elevator Retrofit. Infrastructure upgrades at the Austin History Center include wheel chair lift replacements, lead-based paint abatement, renovation of worn finishes, lighting retrofit, and renovation of

exteriors to redress structural and aesthetic improvements.

 The work also entails improvements to the existing, occupied, historic, three story center.
 System upgrades include HVAC and electrical components, life safety systems, interior and exterior security camera and card access system, miscellaneous new construction, signage and retrofit for ADA compliance. The work also include



miscellaneous asbestos and lead-based paint abatement, minor demolition, salvaging of existing materials, minor exterior work including replacement of landscaping, interior construction, patching and equipment retrofits interior partitions, ceilings, wall and floor finishes, toilet accessories and signage.

# Status

CMAR approved by Council and RFQ solicitation underway by CCO

# Schedule

Preliminary Phase RFQ / RFP process underway – See Gantt Chart

# C

Design Budget \$1,519,343; Construction Budget \$12,661,189

# Faulk Library Building / Austin History Center Schedule

ID	Task Name	Duration	Start	Finish	18	01-4	2019	-0   01-4	2020 Qtr 1   Qtr 2   0	0-0 0-4	05-4	2021 Qtr 2   Qtr 3	04-4	Qtr 1   Qtr 2	2022	01-1	2023 Qtr 1   Qtr 2   Qtr 3   Qtr 4
- 1	1 Preliminary Phase	190 days	Mon 6/17/19	Fri 2/21/20	Qtr 3 Qtr 4	Qtr 1   Qt	r 2 Qti	r3   Qtr4	Qtr1   Qtr2   0	Qtr3   Qtr4	Qtr1	Qtr 2   Qtr 3	Qtr 4	Qtr i   Qtr z	2   Qtr3	Qtr 4	Qtr1   Qtr2   Qtr3   Qtr4
-	-			-													
2	1.1 Project Start Milestone		Mon 6/17/19				-	ject Start Mile									
3	1.2 PSA Solicitation & RCA Approval	60 days	Mon 6/17/19	Fri 9/6/19		0	%		citation & RCA Approv								
4	1.3 Qualification / Evaluation & Review		Mon 9/9/19				0%		Qualification / Evaluati								
5	1.4 Preliminary Phase End	60 days	Mon 12/2/19	Fri 2/21/20				0% 🏚	Preliminary Ph	nase End							
6	2 Design Phase	240 days	Fri 2/21/20	Fri 1/22/21							-						
7	2.1 Design Development NTP	0 days	Fri 2/21/20	Fri 2/21/20					Design Devel	opment NTP							
8	2.2 Construction Documents 30 / 60 / 90	240 days	Mon 2/24/20	Fri 1/22/21							Consti	uction Documen	ts 30 / 60	90			
9	3 Bid/Award/Execution Phase (CMAR)	180 days	Mon 12/2/19	Fri 8/7/20				<u> </u>		▼							
10	3.1 CMAR Solicitation	60 days	Mon 12/2/19	Fri 2/21/20				Ĭ.	CMAR Solicita	tion							
11	3.2 Evaluation / Negotiations	60 days	Mon 2/24/20	Fri 5/15/20					Evalua	ation / Negotiati							
12	3.3 CMAR Contract Award by Council	60 days	Mon 5/18/20	Fri 8/7/20					Ĭ.	CMAR Contra							
13	3.4 Bid/Award/Execution Phase End	0 days	Fri 8/7/20	Fri 8/7/20						★ Bid/Award/E	xecution I	Phase End					
14	4 Construction Phase	480 days	Fri 8/7/20	Fri 6/10/22						<u> </u>					•		
15	4.1 Notice to Proceed Effective Date	0 days	Fri 8/7/20	Fri 8/7/20						Notice to Pro	ceed Effe	ctive Date					
16	4.2 Construction Contract Execution	480 days	Mon 8/10/20	Fri 6/10/22						<b>)</b>					Construct	ion Conti	act Execution
17	4.3 Substantial Completion	0 days	Fri 6/10/22	Fri 6/10/22											Substanti	ial Compl	etion
18	5 Post Construction Phase	365 days	Mon 6/13/22	Fri 11/3/23											4		
19	5.1 Warranty/Post Construction Duration	365 days	Mon 6/13/22	Fri 11/3/23								Warranty/Pos	st Constr	iction Duration			b
20	5.2 11-Month Warranty Review	90 days	Mon 7/3/23	Fri 11/3/23											1	1-Month	Warranty Review
21	5.3 Project Acceptance	45 days	Mon 9/4/23	Fri 11/3/23			1										Project Acceptance
22	5.4 End of Post Construction Activities	0 days	Fri 11/3/23	Fri 11/3/23												End of	Post Construction Activities

# **Interior Renovations Monthly Report**

## **Project Description**

Austin Public Library 2018 Bond Program Package "C" Interior Renovations, combines five library branch projects with similar modernization and refurbishment scopes of work. The work require project designs that are reflective of the emerging architectural styles of our region and sympathetic to the City of Austin initiatives including citizen participation in the design processes, Art in Public Places, and project team participation by minority and womenowned businesses.



The scope of Package "C" consists of selective demolition of the finishes of the existing building and renovations to the same that include interior finishes, floor finishes and base, new suspended ceilings and electrical service, lighting and plumbing, new gypsum drywall assemblies, storefront window systems and new furnishings. The project includes miscellaneous asbestos abatement. Compliance with current Americans with Disabilities Act (ADA) standards and the City of Austin Sustainability objectives are project goals. Projects which comprised Pkg. C are further described as follows;

- The Old Quarry Branch
- Little Walnut Creek Branch
- Manchaca Rd. Branch
- Willie Mae Kirk Branch.
- St. John Branch

#### **Status**

PSA Solicitation underway with the CCO

#### Schedule

Preliminary Phase PSA Solicitation - See Gantt Chart.

### Cost

Design Budget \$658,261; Construction Budget \$5,692,306 Note: Design and construction budget estimates are subject to change without notice.

#### Other Issues

None to date

# **Interior Renovations Schedule**

ID	Task Name	Duration	Start	Finish	18	. 20	19		2020		2021		2022	2023	. 1	2024
					Qtr 3 Qtr 4	Qtr 1 Qtr 2	Qtr 3 Qtr 4	Qtr 1	Qtr 2 Qtr 3 Q	tr 4	Qtr 1   Qtr 2   Qt	tr 3 Qtr 4	2022 Qtr 1   Qtr 2   Qtr 3   Qtr 4	Qtr 1 Qtr 2 Qtr 3	Qtr 4	Qtr 1   Qtr 2   Qtr 3   Qtr 4
1	1 Preliminary Phase	180 days	Mon 6/17/19	Fri 2/21/20												
2	1.1 Project Start Milestone	0 days	Mon 6/17/19	Mon 6/17/19		•	_									
3	1.2 PSA Solicitation & RCA Approval	60 days	Mon 6/17/19	Fri 9/6/19		0%	PSA So	licitatio	n & RCA Approval							
4	1.3 Qualification / Evaluation & Review	60 days	Mon 9/9/19	Fri 11/29/19			0%	ualifica	ation / Evaluation &	Revi	ew					
5	1.4 PSA Negotiations & Contract Execution	60 days	Mon 12/2/19	Fri 2/21/20			0%	P	SA Negotiations &	Cont	ract Execution					
6	2 Design Phase	300 days	Fri 2/21/20	Fri 4/16/21						_						
7	2.1 Design Development Start Milestone	0 days	Fri 2/21/20	Fri 2/21/20				•1	Design Developmer	nt Sta	rt Milestone					
8	2.2 Construction Documents 30 / 60 / 90	300 days	Mon 2/24/20	Fri 4/16/21							Constru	ction Docun	nents 30 / 60 / 90			
9	3 Bid/Award/Execution Phase (CSP)	180 days	Mon 4/19/21	Fri 12/24/21									ı			
10	3.1 CSP Advertisement	60 days	Mon 4/19/21	Fri 7/9/21							C	SP Advertis	ement			
11	3.2 Bid Open Date	60 days	Mon 7/12/21	Fri 10/1/21							<u> </u>	Bid Op	en Date			
12	3.3 Construction Contract Award by Council Date	60 days	Mon 10/4/21	Fri 12/24/21									Construction Contract Award	by Council Date		
13	4 Construction Phase	440 days	Fri 12/24/21	Fri 9/1/23								•				
14	4.1 NTP Construction Start Milestone	0 days	Fri 12/24/21	Fri 12/24/21								•	NTP Construction Start Miles	tone		
15	4.2 Construction Contract Execution	440 days	Mon 12/27/21	Fri 9/1/23		Can	struction Note:				1			, c	onstruc	tion Contract Execution
16	4.3 Substantial Completion Date	0 days	Fri 9/1/23	Fri 9/1/23				n for Pk	g. C is estimated at	18 mc	onths. Closing and			•		
17	5 Post Construction Phase	280 days	Mon 9/4/23	Fri 9/27/24		re-op	ening of affecte	ed branc	hes will be staggere	d to m	ninimize service			-		<b></b> -
18	5.1 Warranty/Post Construction Duration	280 days	Mon 9/4/23	Fri 9/27/24					ng will be coordinate				Warranty/Post Cor	struction Duration		
19	5.2 11-Month Warranty Review	90 days	Mon 5/27/24	Fri 9/27/24			n and Project Cout notice.	onsultar	nts. Actual dates are	subje	ct to change			11-Mont	h Warra	nty Review
20	5.3 Project Acceptance	45 days	Mon 7/29/24	Fri 9/27/24		With	out notice.								Pro	ect Acceptance
21	5.4 End of Post Construction Activities	0 days	Fri 9/27/24	Fri 9/27/24										End of	Post Co	nstruction Activities

# Roof Replacements & Systems Upgrades Monthly Report Project Description

Austin Public Library 2018 Bond Program Package "D" Roof Replacements & Systems Upgrades, combines five library branch projects with similar scopes of work for roofing system rehabilitation to extend the life-cycle and or HVAC Systems and controls upgrades. Warranty requirements for roofing systems shall be 20 years for leakage and weather and, 10 years for HVAC Systems. The HVAC Systems shall be upgraded to contribute to overall building energy goals, shall have low life cycle costs and



capable of providing excellent indoor environmental quality while minimizing maintenance requirements.

A Commissioning Agent (Cx) will assist ACFS with refining the HVAC functional requirements and roofing system rehabilitation requirements. Systems to be commissioned are Roof, Air Conditioning, Heating Systems, Security / CCTV, PV Array and Sub-Metering devices Work by related trades may include but is not limited to, asbestos abatement, steel, building automation, electrical and plumbing. Project will also feature: upgrading of the roof drainage system including scupper's, repair and upgrade of lightning protection system. Projects which comprise Pkg. D are further described as follows;

- Ruiz Branch Roofing System
- Carver Branch Roofing System & HVAC Upgrade.
- University Hills Roofing System
- Howson Branch HVAC and Controls Upgrade
- Spicewood Springs Roofing System
- Yarbrough Branch Roofing System, replacement of clerestories, and upgrade of lightning protection system.

#### **Status**

The RFQs are currently being drafted.

#### Schedule

Preliminary Phase PSA Solicitation - See Gantt Chart

#### Cost

Design Budget \$673,169; Construction Budget \$5,616,253

# Roof Replacements & Systems Upgrades Schedule

ID	Task Name	Duration	Start	Finish	18		2019	2020 2021		2022	2023		2024
					Qtr 3	Qtr 4	Qtr 1   Qtr 2   Qtr 3   Qtr 4	2020 2021 Qtr 1   Qtr 2   Qtr 3   Qtr 4   Qtr 1   Qtr 2   Qt	tr 3   Qtr 4	Qtr 1   Qtr 2   Qtr 3   Qtr 4	Qtr 1   Qtr 2   Qtr 3	Qtr 4	Qtr 1   Qtr 2   Qtr 3   Qtr 4
1	1 Preliminary Phase	180 days	Mon 6/17/19	Fri 2/21/20			▼						
2	1.1 Project Start Milestone	0 days	Mon 6/17/19	Mon 6/17/19			•						
3	1.2 PSA Solicitation & RCA Approval	60 days	Mon 6/17/19	Fri 9/6/19	1			citation & RCA Approval					
4	1.3 Qualification / Evaluation & Review	60 days	Mon 9/9/19	Fri 11/29/19			0%C	ualification / Evaluation & Review					
5	1.4 PSA Negotiations & Contract Execution	60 days	Mon 12/2/19	Fri 2/21/20			0%	PSA Negotiations & Contract Execution					
6	2 Design Phase	300 days	Fri 2/21/20	Fri 4/16/21									
7	2.1 Design Development Start Milestone	0 days	Fri 2/21/20	Fri 2/21/20				● Design Development Start Milestone					
8	2.2 Construction Documents 30 / 60 / 90	300 days	Mon 2/24/20	Fri 4/16/21				Constru	ction Docun	nents 30 / 60 / 90			
9	3 Bid/Award/Execution Phase (CSP)	180 days	Mon 4/19/21	Fri 12/24/21	1			<u> </u>	_	į			
10	3.1 CSP Advertisement	60 days	Mon 4/19/21	Fri 7/9/21				,c	SP Advertis	ement			
11	3.2 Bid Open Date	60 days	Mon 7/12/21	Fri 10/1/21	1			i i i i i i i i i i i i i i i i i i i	Bid O	en Date			
12	3.3 Construction Contract Award by Council Date	60 days	Mon 10/4/21	Fri 12/24/21						Construction Contract Award	by Council Date		
13	4 Construction Phase	440 days	Fri 12/24/21	Fri 9/1/23					•		_		
14	4.1 NTP Construction Start Milestone	0 days	Fri 12/24/21	Fri 12/24/21					•	NTP Construction Start Mile	tone		
15	4.2 Construction Contract Execution	440 days	Mon 12/27/21	Fri 9/1/23			Construction Note:			•	c	onstruc	tion Contract Execution
16	4.3 Substantial Completion Date	0 days	Fri 9/1/23	Fri 9/1/23				n for Pkg. D is estimated at 18 months. Closing and			•		
17	5 Post Construction Phase	280 days	Mon 9/4/23	Fri 9/27/24			re-opening of affecte	d branches will be staggered to minimize service			-		
18	5.1 Warranty/Post Construction Duration	280 days	Mon 9/4/23	Fri 9/27/24				cheduling will be coordinated with APLs Launch		Warranty/Post Co	struction Duration		
19	5.2 11-Month Warranty Review	90 days	Mon 5/27/24	Fri 9/27/24	1		without notice.	onsultants. Actual dates are subject to change			11-Month	ı Warra	nty Review
20	5.3 Project Acceptance	45 days	Mon 7/29/24	Fri 9/27/24			without house.					Pro	ject Acceptance
21	5.4 End of Post Construction Activities	0 days	Fri 9/27/24	Fri 9/27/24							End of F	ost Co	nstruction Activities

# **AUSTIN HISTORY CENTER**

# **Programming & Outreach**

- On August 3, Asian American Community Archivist Ayshea Khan hosted "Arrival: An Immigration Story Slam" in partnership with Samip Mallick from the South Asian American Digital Archive. The event featured 8 storytellers from India, Sri Lanka, Vietnam, Indonesia and Iran and had an estimated attendance of 70.
- On August 7, Processing Archivist Kelly Hanus represented the AHC at the Austin Chronicle's Summer of Pride Party at Blanton. She interacted with around 50 people, solicited donations from multiple queer organizations, handed out multiple resource guides and informational materials about AHC collections and programs.
- On August 24, the AHC hosted the "Your Town on TV" program organized by AHC volunteer John Moore
  and Media Archivist Madeline Moya. The program and pop-up exhibit featured selections from different
  Public Access television shows broadcast over the years that are part of the AHC's video archives.
- On August 31, African American Community Archivist kYmberly Keeton exhibited Historical Film documentation during the Capital City Black Film Festival. On May 11, the AHC hosted a transportation forum, "Off the Rails: Austin's Commuter Future," organized by Reference Archivist Rusty Heckaman. Representatives from about a dozen different mobility organizations around town gave lightning talks about their efforts to improve mobility as well as tabled during the open house style event, held with the backdrop of the "Off the Rails: The Rise and Fall of the Austin Streetcar" exhibit.

#### **Collections**

- AHC staff finished processing 3 collections, the Marietta Brooks Papers (AR.1995.004), the Austin (Tex.).
   Austin Resource Recovery Records (AR.2014.032), and the Prather Family Papers (AR.2005.036). The finding aids are available online at: <a href="http://www.lib.utexas.edu/taro/browse/bro
- The AHC acquired 46 linear feet of records from Seton Healthcare Family documenting Brackenridge
  Hospital, Brackenridge School of Nursing, Children's Hospital of Austin, Dell Children's Hospital, and
  Seton's history from 1902-2018. These records were part of the official Seton Archives that were recently
  closed by the company.
- The AHC received a Rescuing Texas History grant run through the Portal to Texas History for digitization, metadata creation, and hosting of the Parks and Recreation Department Photo Negatives Collection (AR.2014.017). AHC staff finished processing 8 collections, the Phyllis Akmal Photographs, the Cindy Light Photograph Collection, the Heard Family Papers, the Travis County Sheriff's Posse Rodeo Scrapbook, the Weed and Aden Families Papers, the Ada Blackburn Papers, the Gretchen Phillips Papers, and the Might! Records. The finding aids are available online at: http://www.lib.utexas.edu/taro/browse/browse\_ahc1.html.

## Reference

- Research was conducted at the AHC and photos from the AHC were purchased for use in an upcoming biography of Dr. Alberto Garcia; an upcoming book about the XIT Ranch; news and feature stories in *Austin Monthly, Austin American-Statesman, New York Times, Chronicles of Smith County,* and *Aztlan: A Journal of Chicano Studies*; a Fox-7 news story about Scholz Garten; and for public display at the Asian American Resource Center, San Felipe de Austin State Historical Site, Oakwood Cemetery, AISD, and Drifter's Tavern.
- We recently had a couple come in to see what types of materials we have. The husband grew up in East
  Austin and his wife said he talks about his childhood home all the time. When he said the house had been
  torn down during Urban Renewal, Curator of Archives Molly Hults was able to find photographs from the
  Blackshear Urban Renewal Project in the Wukasch Records of his childhood home.


## **Upcoming Programs**

- October 19, 2019. 12-4 PM, Old Quarry Branch. Know Your District History District 10
- October 19, 2019. 1-3 PM, Asian American Resource Center. APA History Zine Making Workshop with Silk Club ATX
- November 5, 2019, 6:30 PM. AHC. Opening Reception for St. Edward's University "Documenting Austin" photography exhibit.
- November 9, 2019, 12-4 PM. University Hills Branch. Know Your District History District 1.
- November 14, 2019, 6:30 PM. AHC. Meet the Author event with Dr. David Gracy, author of new biography of George Littlefield
- December 7, 2019. 12-4 PM, Hampton Branch. Know Your District History District 8

# LIBRARY PRIORITIES

## **Literacy Advancement**

Youth librarians at Central are now offering 'Pop up story times'. These are story times where the librarians realize there are a good number of children in the area and they offer a 'pop up' story time that is unexpected, but very much welcome. For example, on Wednesday, August 14, the youth librarians gathered kids and parents in the Busy Town area of the Children's room to read *Grumpy Pants*. In addition, two other pop up story times were held by staff and volunteers.



## Digital Inclusion & STEM

The University Hills branch hosted Arcade Night on August 10. Families gathered to play video games and experience Virtual Reality.

# **Equity, Diversity & Inclusion**

The library is building its offerings of programs for seniors around the city as part of the Age Friendly Austin initiative. Activities for seniors in August included:

- Puzzlepalooza at Spicewood Springs
- iPad Basics at St John
- Yoga for Seniors at Manchaca
- Genealogy at Milwood
- Fifty Plus Tech Club at Twin Oaks

On August 30, the Central Library hosted the program, "Piano Latino Bajo las Esrellas". Concert pianist, Esteban Alvarez, entertained 430 people with lovely romantic music from Latin America.

Eat the World: Jewish Food was held at Howson on August 10 complete with a cooking demonstration and plenty of food to sample.

Little Walnut Creek Branch featured live music by local band Bamako Airlines (check them out on the Electric Ladybird streaming platform!)

"A Family Culture Celebration" was held on August 7 at Central. A special teen created program, this cultural celebration was one in which children and families learned about their world from Austin's own cultural heritage

center and museums. Books were read, songs were sung, music was listened to, and everyone had the opportunity to participate in a scavenger hunt around the Children's area. 58 people attended.

# **Civic and Community Engagement**

Seven local artists have created temporary sculptures and sited them at Austin Public Library branches through Austin from August 25 to November 7. Artworks will be re-installed in Edward Rendon Sr. Park for East Austin Studio Tours from November 8 to 30. Each artist will give a talk about their body of work and the sculpture they have created for TEMPO. Locations include Southeast, Willie Mae Kirk, Manchaca, Little Walnut, Hampton at Oak Hill, Ruiz and Central.

## **Staff Development**

ASL: Deaf Community Workshop is a new class developed for APL staff. Participants learn about Deaf community culture and some simple do's and don'ts etiquette, covering language, facial expressions, and how to engage with a customer. The instructor also teaches basic American Sign Language library signs and other commonly used phrases.

# **Workforce and Economic Development**

Create Your In-Demand Brand was offered on Tuesday, August 13 at the Central Library. Eighteen adult entrepreneurs attended this program, led by branding expert, Tiffany Scott, and learned the secrets to creating messaging that engages and entices clients.

# **APL BY THE NUMBERS**

## **Performance Indicators for August**

- Visitors 306,318
- Circulation 499,823
- Number of computer sessions 47,331
- Number of wifi sessions 47,171
- Program attendance 8,793

#### Revenue

- During August, Recycled Reads Bookstore generated \$14,600, and received and sorted 90,000 items, keeping 27 tons of materials out of the landfill.
- Gift Shop revenue was \$28,533.\*
- Events Revenue was \$26,757.\*
- Parking Revenue was \$40,856.\*
- \*These numbers are not from the official accounting record.
- All revenue comes back to the Library.

#### **Volunteers**

August Number of Volunteers 194
Total Volunteer hours 1590
Total Value\* \$39,257
\*Volunteer Value Rate \$24.69 per hour



### **Policies**

Comments on proposed changes to the Library Use Rules were accepted through September 14, 2019. For the proposed changes see: <a href="http://austinlibrary.com/downloads/proposed library rules2019.pdf">http://austinlibrary.com/downloads/proposed library rules2019.pdf</a>

Roosevelt Weeks
Director of Libraries

