

**SMALL MINORITY BUSINESS RESOURCES DEPARTMENT  
ACTIVE THIRD PARTY - February 2021**

Developer	Project Name	Consultant/ Contractor	Project Type/ Phase	Goal Type: C=Contract or P=Project Specific	PROJECT GOALS				CURRENT PARTICIPATION (Goals Met to Date)				Contract Amount	Expenditures to Date (May extend past project completion date)	Contact Name	SMBR Contact	Sponsor Dept.	Project Status	% Expensed	Incentive Amount	Project Completion Date	
					MBE		WBE		MBE		WBE											
					AA	H	ANA	WBE	AA	H	ANA	WBE										
CAAICON	Q2 Stadium (Austin FC)	Gensler Sports	Design	P	1.22%	2.90%	3.48%	3.72%	0.00%	20.41%	2.08%	3.59%	\$5,306,272.00	\$4,478,528.09	Mike Rock	Jolene Cochran	EDD	Construction in progress	84.40%	Land Use Agreement	4/1/2021	
		Austin Stadco (formerly Precourt Sports Venture (PSV))	Design-Miscellaneous	P	1.22%	2.90%	3.48%	3.72%	0.00%	6.40%	0.84%	3.68%	\$1,340,877.60	\$1,212,565.01				Construction in progress	90.43%			
		Austin Commercial	Construction-RFP 1	P	0.65%	1.90%	1.24%	0.91%	0.00%	0.00%	0.00%	3.44%	\$48,732,262.00	\$44,016,559.80				Construction in progress	90.32%			
			Construction-RFP 2	P	2.04%	3.86%	0.16%	6.06%	0.00%	0.00%	0.00%	2.43%	\$7,573,964.00	\$7,095,689.96				Construction in progress	93.69%			
			Construction-RFP 3	P	1.83%	4.70%	1.20%	1.80%	2.46%	0.31%	0.00%	1.57%	\$58,146,308.00	\$55,393,575.62				Construction in progress	95.27%			
			Construction-RFP 4	P	2.93%	2.89%	0.58%	1.13%	2.13%	4.04%	0.00%	0.45%	\$37,359,379.78	\$31,572,199.72				Construction in progress	84.51%			
			Construction-RFP 5	P	1.73%	1.49%	1.00%	2.08%	0.06%	0.86%	0.00%	0.00%	\$12,349,644.18	\$8,210,293.18				Construction in progress	66.48%			
			Construction-RFP 6	P	1.69%	1.51%	1.00%	2.05%	0.00%	0.00%	9.07%	0.12%	\$14,723,521.00	\$5,455,730.11				Construction in progress	37.05%			
Trammell Crow	Greenwater Block 185 Misc D	Trammell Crow	Professional (Block 185 Misc D)	C	2.90%	9.00%	4.90%	15.80%	0.00%	0.00%	75.84%	12.87%	\$273,126.00	\$242,281.77	Bryan Embrey/ Mark Fowler	Jolene Cochran	EDD	Design in progress	88.71%	Developer Agreement: Not applicable	4/1/2022	
	Green Water Treatment Plant Block 185 D	STG Design	Professional (Block 185 D)	P	2.90%	9.00%	4.90%	15.80%	0.00%	0.45%	0.24%	4.21%	\$3,682,442.96	\$3,088,417.98				Design in progress	83.90%			6/1/2022
	Greenwater Block 185-C	DPR Construction	Construction (Block 185 C)	C	2.70%	9.70%	2.30%	13.80%	0.00%	0.23%	0.01%	0.00%	\$242,397,885.58	\$83,672,153.06				Construction in progress	34.52%			7/31/2022
	Greenwater Block 185 Misc D	Trammell Crow	Professional (Block 185 Misc D)	P	2.90%	9.00%	4.90%	15.80%	0.00%	0.00%	75.84%	12.87%	\$273,126.00	\$242,281.77				Design in progress	88.71%			4/1/2022
	Green Water Block 188	Handel Architects/The KOR Group	Professional (Block 188 D)	P	2.90%	9.00%	4.90%	15.80%	0.00%	5.73%	0.29%	11.11%	\$2,039,345.00	\$1,944,107.59				Design in progress	95.33%			3/1/2021
		Austin Commercial	Construction (Block 188 C)	C	2.70%	9.70%	2.30%	13.80%	0.14%	1.24%	0.36%	2.01%	\$134,625,855.00	\$127,934,950.01				Construction in progress	95.03%			3/1/2021
VISA Inc and VISA U.S.A.	Global IT Center-Building 2	Gensler/DPR Construction	Design/Build Building II -4th Floor Reno	C	3.06%			1.42%	0.99%			1.62%	\$2,725,573.00	\$2,700,423.36	Brooke Brindler/ Aimee D. Janousek/Darren Bonnet			Construction in progress	99.08%	\$1,560,000.00	3/1/2021	

NOTE: Based on January 2021 expenditure reports. Projects are incentive based contracts approved by Council and managed by the Economic Development Department.