


Project Connect Program Update

City of Austin Mobility Committee Wednesday, November 10, 2021



Program Overview




Integrated Program Delivery



Joint Powers Agreement

ATP, Capital Metro, City of Austin agreement to guide implementation of the Project Connect program.





2021 Project Connect Program Highlights

- Kickoff ceremony in September for **Leander-Lakeline double-tracking** project. Construction will be completed in Fall 2022.
- Pickup, the on-demand neighborhood circulator service, launched three new Project Connect funded zones in 2021, all were delivered on schedule.
 - North Oak Hill, South Menchaca, Dessau
 - **11** total Pickup zones in operation
- In September, Capital Metro took a major step toward a zero-emission future for the fleet, ordering **197 electric buses**.
 - First electric buses will arrive in December 2022
 - Electric buses will save 230,000 pounds of greenhouse gases per year, replacing diesel buses







Community Engagement

Community engagement grew out of in-person and virtual public meetings, joint Capital Metro Board and Austin City Council work sessions, and the contributions of tens of thousands of community members.

82,000 AND COUNTING

PEOPLE IN THE AUSTIN REGION ENGAGED IN PROJECT CONNECT


During the pandemic, community engagement grew more innovative, adaptable, and effective.

New digital tools were used to ensure that the public is involved and educated on the program during this early, critical phase.





Orange & Blue Line - NEPA & Implementation




Orange & Blue Line Design Progress

ORANGE AND BLUE LINE FIELD AND ENGINEERING ACTIVITIES

Status: On Schedule

TASK TIMING		
1.	Surveys completed for geotechnical boring locationsJanuary 2021	
2.	Heritage tree surveysIn Progress	
3.	15% Draft Design Package comment disposition, reviewed with technical stakeholders, and revisions for final submittal underwayav	
4.	Completed scheduled borings for subway tunnelJuly 2021	
5.	Archeological, noise and vibration, and environmental field investigation underwayIn Progress	
6.	Continuing coordination with COA on guideway, roadway, bike/ped facilities and planned development	
7.	Initiated next round of Subsurface Utility Engineering for 30% designIn Progress	
8.	Ongoing development of traffic analysisIn Progress	
9.	Hydraulic analysis of FEMA creek crossingsIn Progress	
10	. Continued water quality and drainage impact analysis	







MetroRail & Pickup Progress

RED LINE

DEVELOPMENT

TIMING

McKalla Station, Status: On Schedule

1.	Categorical Exclusion submitted to FTA in June; approved in August 2021	August 2021
2.	30% design completed	August 2021
3.	Anticipated contract approval	January 2022
4.	Anticipated construction start	May 2022
5.	Anticipated station opening	Fall 2023

Lakeline-to-Leander Double Tracking, Status: On Schedule

1.	100% design completeJuly 20	021
2.	Track improvements construction startedOctober 20	021
3.	Anticipated Lakeline-Leander construction completion	022





NEIGHBORHOOD CIRCULATORS

Status: On Schedule

TASK		
1.	Dessau zone launched	June 2021
2.	South Menchaca zone launched	July 2021
3.	Integrated Pickup into trip planning module of CapMetro App	July 2021
4.	North Oak Hill zone launched	August 2021
5.	Public-facing dashboard for an early 2022 release	9 In Progress

MetroRapid Progress

METRORAPID

DEVELOPMENT

Expo & Pleasant Valley, Status: On Schedule

1.	Categorical Exclusion approved by FTA	May 2021
2.	Completed 30% design	May 2021
3.	Published in President Biden's FY22 Annual Report on Funding Recommendations	May 2021
4.	Project Management Oversight Consultant assigned by FTA; kickoff meeting held	June 2021
5.	Bus procurement approved	September 2021
6.	Anticipated IDIQ construction contract award	October 2021
7.	Anticipate start of construction	Winter 2022
8.	Anticipate start of revenue service	Summer 2023

Gold Line, Menchaca and Oak Hill, Status: On Schedule

1.	Analyzed options for federal funding and project implementation phasingAugust 2027
2.	Gold Line anticipated start of constructionJanuary 2023
3.	Gold Line anticipated start of revenue serviceJune 2024
4.	Menchaca anticipated start of construction June 2022
5.	Menchaca anticipated start of revenue serviceJanuary 2024



TIMING

Project Connect Look Ahead





1.	Groundbreaking for MetroRapid Expo construction	Winter 2021/2022
2.	Groundbreaking for Pleasant Valley construction	Winter 2021/2022
3.	Small Starts Grant Agreements for Expo and Pleasant Valley	Spring 2022
4.	Groundbreaking for McKalla Station	Spring 2022
5.	Submit Ratings Package to FTA for New Starts Evaluation fo <mark>r Orange and Blue Lines</mark>	Summer 2022
6.	Draft Environmental Impact Statements available for public review	Summer 2022
7.	Finalize 30% design plans for Orange and Blue Lines	Summer 2022
8.	NEPA-Record of Decision	Winter 2022/2023
9.	FTA: Entry to Project Engineering	Summer 2023
10.	FTA: Full Funding Grant Agreement	Fall 2024


Orange and Blue Lines Key Project Milestones



ETOD Look Ahead




1.	Public engagement begins	Fall 2021
2.	Catalyst Stations selection	Winter 2021/2022
3.	Draft Station Area Plans for Catalyst Stations complete	Spring/Summer 2022
4.	Priority Tool update/ETOD Study Final	Summer 2022
5.	Review/adoption of Station Area Plans (Catalyst Stations)	Fall 2022
6.	Review/adoption of Systemwide ETOD Policy Plan	Fall 2022
7.	Develop/adopt specific regulations for stations	Beyond Fall 2022
8.	Develop/adopt station area plans for additional stations	Beyond Fall 2022



This work is being undertaken as a partnership between Capital Metro and City of Austin.

Capital Metro serves as lead agency for milestones 1-4. City of Austin Housing and Planning Department serves as lead agency for milestones 5-8.



Questions? Thank You!

City of Austin Mobility Committee Wednesday, November 10, 2021

