

# Emma S. Barrientos Mexican American Cultural Center Phase 2 Improvements

## July 6, 2022

### Heidi Tse, PWD - Capital Delivery Project Manager

#### **<u>Design Phase</u>** (Current phase of project)

Schematic Design (SD) Work Completed on March 15, 2022

#### **Design Development** (DD) In Progress

- Began March 16, 2022 with target completion in Summer 2022
- Focuses on the maturing of the design and introduction of building materiality with refinement to the interior spaces.
- DD Construction Cost reconciliation efforts between JV's Cost Estimator and CMAR's will begin 7/6/22.
- Community Outreach to provide updates continues
  - o Community Communication Forum (CCF)
    - First meeting was held on 6/23/22 from 12-1pm
    - Six (6) members attended out of the twelve (12) members (Nilmarie Gonzales, Ana Maciel, Martha Cotera, Larry Amaro, Ofelia Zapata, Charlotte Tonsor)
    - Members were engaged and had lots of thoughtful questions and suggestions
    - PINK Consulting attended as the CMAR's outreach consultant
    - 4<sup>th</sup> Thursdays of every month from 12-1pm was established to be the re-occurring meeting day and time
    - A digital update is being provided at each meeting so members can share with their community groups
- Preliminary reviews and follow-up reviews are being conducted with various regulatory agencies (AFD, WPD, DSD)
- Sustainable Design: Tracking both LEED 4.0 BD+C Silver (Leadership in Energy and Environmental Design) and AEGB 3-star (Austin Energy Green Building) certification.
- Coordination of adjacent projects: PARD/WPD Waterloo Greenway Confluence, The Trail Foundation Rainey Trailhead, AE- Rainey Ductbank, & AE- District Cooling Pipe Extension
- Trail Re-route proposal during construction has scheduled a meeting with City internal project teams followed by coordination with private development
- AIPP collaboration is on-going in establishing the AIPP Prospectus
- Groundbreaking targeting middle December but before the holiday.

#### <u>Target Schedule</u> (Dates are subject to change)

Design Phase: Concludes Summer 2022

Construction Documentation/Permitting/Bidding: Begins Fall 2022

Site Construction: Begins Winter 2022 Construction Completion: Winter 2024

Grand Opening: Early 2025