The subject property is located in Zone 'AE" according to the Federal Emergency Management Agency (FEMA) Flood Insurance Rate Map (FIRM) Community Panel No. 48453C0430K, effective January 22, 2020. The 100 year FEMA base flood elevation for this site as per survey is 496.50

Appendix P-4: SEQUENCE OF CONSTRUCTION


- 1. Temporary erosion and sedimentation controls are to be installed as indicated on the approved site plan. Install tree protection and initiate tree mitigation measures.
- 2. The Environmental Project Manager or Site Supervisor must contact the Watershed Protection Department, Environmental Inspection, at 512-974-2278, 72 hours prior to the scheduled date of the required on-site preconstruction meeting.
- 3. The Environmental Project Manager, and/or Site Supervisor, and/or Designated Responsible Party, and the General Contractor will follow erosion control plan. Temporary erosion and sedimentation controls will be revised, if needed, to comply with City Inspectors' directives, and revised construction schedule relative to the water quality plan requirements and the erosion plan.
- 4. All new material will be delivered through boat/barge and or land
- 5. Temporary erosion and sedimentation controls will be inspected and maintained in accordance with the approved site plan.
- Begin site clearing/construction activities.
- 7. Complete construction of boat dock in accordance with the approved site plan and start revegetation of the site.
- 8. Upon completion of the site construction and revegetation of a project site, the design engineer shall submit an engineer's letter of concurrence to the Watershed Protection and Development Review Department indicating that construction, including revegetation, is complete and in substantial conformity with the approved plans. After receiving this letter, a final inspection will be scheduled by the appropriate City Inspector.
- 9. After a final inspection has been conducted by the City Inspector and with approval from the City Inspector, remove the temporary erosion and sedimentation controls and complete any necessary final revegetation resulting from removal of the controls.

SITE PLAN RELEASE NOTES:

- 1. All improvements shall be made in accordance with the released site plan
- 2. Any additional improvements will require site plan correction and approval. 3. Approval of the site plan does not include building and fire code approval
- nor building permit approval.
- 4. Additional electrical easements may be required at a later date.
- 5. All existing structures shown to be removed will require a demolition will require a demolition permit from the City of Austin Development Services
- 6. Prior to issuance of building permit applicant will render a letter sealed by licensed professional stating that all buildings in the floodplain (ie boat docks) adhere to the provision of ASCE 24-Flood Resistant design and construction.
- 7. A business or living quarter may not be constructed on a pier or similar structure extending into Lake Austin except under a license agreement approved by city council. LDC 25-2-1176(H)
- 8. Approval of these plans by the City of Austin indicates compliance with applicable City regulations only. Approval by other governmental entities may be required prior to the start of construction. The applicant is responsible for determining what additional approvals may be necessary.

NO.	DESCRIPTION	REVISE (R) ADD (A) VOID (V) SHEET NO.'S	TOTAL # SHEETS IN PLAN SET	NET CHANGE IMP. COVER (SQ. FT.)	TOTAL SITE IMP. COVER (SQ. FT.)/ [%]	DATE IMAGE
						_

LEW FAMILY BOAT DOCK 3701 ROBBINS ROAD, AUSTIN AUSTIN, TEXAS



Existing Shoreline Length: 99.73 L.F. Proposed Dock Width: 27.33' (27.40%)

*Existing cut in width of existing dock, replaced with proposed dock.

ZONING: LA

General Notes:

Architect:

Engineer:

Legal Description:

Watershed:

Lot Address: ———

AREA CALCULATIONS:

Austin, Texas 78705

Austin, Texas 78746

Structural Engineer: —— ARCH Consulting Engineers PLLC 2579 Western Trail Blvd., Suite 230 Austin, TX 78745 Phone: (512) 328-5353

2407 HULDY STREET

_____ Lake Austin

Watershed Classification: Water Supply Rural

HEIDI WANG LEW

AUSTIN, TX 77019

- 3701 Robbins Road

Austin, Texas 78730

SITE AREA: = 0.505 ACDOCK FOOTPRINT ROOF AND STAIRS = 816 S.F.

= 816 S.F.

TOTAL IMPERVIOUS COVER:

Workshop No. 05 3027 N. Lamar Blvd., Suite 302B

ADVANCED CONSULTING ENGINEERS

Oak Shores an unrecorded subdivision.

5524 Bee Cave Road, Suite I-4

Contact Person: Sarah Wigfield, Phone: (512) 243-8346

Contact Person: Ashraf T. Ahsanullah, Phone: (512) 444-1739

0.505 acre out of James Jett Survey No. 1, ABS 437 Travis County,

deed recorded October 15, 2020 doc# 2020193945 alos known as Lot B

SHEET INDEX

- 1. COVER SHEET
- GENERAL NOTES SHEET
- SITE PLAN AND EROSION SEDIMENTATION CONTROL PLAN
- DEMOLITION PLAN
- ARCHITECTURAL SHEET (BY OTHER)
- 6-8. STRUCTURAL PLANS (BY OTHER)

SUBMITAL DATE: November ___, 2023

RELATED CASE # <u>C8i-2021-0231</u>

LAND STATUS DETERMINATION


THE DOCK IS AN ACCESSORY USE TO THE PRINCIPAL SINGLE FAMILY RESIDENCE AT 3701 ROBBINS ROAD, AUSTIN, TX 78730

Development Services Department

Date

SP-2023-00__DS

Development Permit #



APPROVAL STAMP



SHEET NO.

SP-2023-00__DS

- 2. The placement of erosion/sedimentation controls shall be in accordance with the Environmental Criteria Manual and the approved Erosion and Sedimentation Control Plan. The COA ESC Plan shall be consulted and used as the basis for a TPDES required SWPPP. If a SWPPP is required, it shall be available for review by the City of Austin Environmental Inspector at all times during construction, including at the Pre-Construction meeting. The checklist below contains the basic elements that shall be reviewed for permit approval by COA EV Plan Reviewers as well as COA EV Inspectors.
- Plan sheets submitted to the City of Austin MUST show the following:

√ Direction of flow during grading operations.

√ Location, description, and calculations for off-site flow diversion structures.

✓ Areas that will not be disturbed; natural features to be preserved.

✓ Delineation of contributing drainage area to each proposed BMP (e.g., silt fence, sediment basin,

√ Location and type of E&S BMPs for each phase of disturbance.

√ Calculations for BMPs as required.

√ Location and description of temporary stabilization measures.

√ Location of on-site spoils, description of handling and disposal of borrow materials, and description of on-site permanent spoils disposal areas, including size, depth of fill and revegetation procedures.

✓ Describe sequence of construction as it pertains to ESC including the following elements:

- 1. Installation sequence of controls (e.g. perimeter controls, then sediment basins, then
- temporary stabilization, then permanent, etc.) 2. Project phasing if required (LOC greater than 25 acres)
- 3. Sequence of grading operations and notation of temporary stabilization measures to be
- Schedule for converting temporary basins to permanent WQ controls
- 5. Schedule for removal of temporary controls
- Anticipated maintenance schedule for temporary controls

Categorize each BMP under one of the following areas of BMP activity as described below:

3.1 Minimize disturbed area and protect natural features and soil

- 3.2 Control Stormwater flowing onto and through the project
- 3.3 Stabilize Soils
- 3.4 Protect Slopes
- 3.5 Protect Storm Drain Inlets
- 3.6 Establish Perimeter Controls and Sediment Barriers
- 3.7 Retain Sediment On-Site and Control Dewatering Practices
- 3.8 Establish Stabilized Construction Exits
- 3.9 Any Additional BMPs

- Note the location of each BMP on your site map(s).

- For any structural BMPs, you should provide design specifications and details and refer to them.
- For more information, see City of Austin Environmental Criteria Manual 1.4.
- 3. The Placement of tree/natural area protective fencing shall be in accordance with the City of Austin standard Notes for Tree and Natural Area Protection and the approved Grading/Tree and Natural
- 4. A pre-construction conference shall be held on-site with the contractor, design Engineer/permit applicant and Environmental Inspector after installation of the erosion/sedimentation controls, tree/natural area protection measures and "Pre-Construction" tree fertilization (if applicable) prior to beginning any site preparation work. The owner or owner's representative shall notify the Development Services Department, 512-974-2278 or by email at environmental.inspections@austintexas.gov, at least three days prior to the meeting date. COA approved ESC Plan and TPDES SWPPP (if required) should be reviewed by COA EV Inspector at
- 5. Any major variation in materials or locations of controls or fences from those shown on the approved plans will require a revision and must be approved by the reviewing Engineer, Environmental Specialist or City Arborist as appropriate. Major revisions must be approved by authorized COA staff. required by the Environmental Inspector during the course of construction to correct control
- 6. The contractor is required to provide a certified inspector that is either a licensed engineer (or person directly supervised by the licensed engineer) or Certified Professional in Erosion and Sediment Control (CPESC or CPESC - IT), Certified Erosion, Sediment and Stormwater - Inspector (CESSWI or CESSWI - IT) or Certified Inspector of Sedimentation and Erosion Controls (CISEC or CISEC - IT) certification to inspect the controls and fences at weekly or bi-weekly intervals and after one-half (1/2) inch or greater rainfall events to insure that they are functioning properly. The person(s) responsible for maintenance of controls and fences shall immediately make any necessary repairs to damaged areas. Silt accumulation at controls must be removed when the depth reaches six (6) inches or onethird (1/3) of the installed height of the control whichever is less.
- 7. Prior to final acceptance by the City, haul roads and waterway crossings constructed for temporary contractor access must be removed, accumulated sediment removed from the waterway and the area restored to the original grade and revegetated. All land clearing debris shall be disposed of in approved spoil disposal sites
- 8. All work must stop if a void in the rock substrate is discovered which is; one square foot in total area; blows air from within the substrate and/or consistently receives water during any rain event. At this time it is the responsibility of the Project Manager to immediately contact a City of Austin Environmental Inspector for further investigation.
- 9. Temporary and Permanent Erosion Control: All disturbed areas shall be restored as noted below:
- A. All disturbed areas to be revegetated are required to place a minimum of six (6) inches of topsoil [see Standard Specification Item No. 601S.3(A)]. Do not add topsoil within the critical root zone of existing trees.
- Topsoil salvaged from the existing site is encouraged for use, but it should meet the standards

An owner/engineer may propose use of onsite salvaged topsoil which does not meet the criteria of Standard Specification 601S by providing a soil analysis and a written statement from a qualified professional in soils, landscape architecture, or agronomy indicating the onsite topsoil will provide an equivalent growth media and specifying what, if any, soil amendments are

Soil amendments shall be worked into the existing onsite topsoil with a disc or tiller to create a

The vegetative stabilization of areas disturbed by construction shall be as follows:

TEMPORARY VEGETATIVE STABILIZATION:

- 1. From September 15 to March 1, seeding shall be with or include a cool season cover crop: (Western Wheatgrass (Pascopyrum smithii) at 5.6 pounds per acre, Oats (Avena sativa) at 4.0 pounds per acre, Cereal Rye Grain (Secale cereale) at 45 pounds per acre. Contractor must ensure that any seed application requiring a cool season cover crop does not utilize annual ryegrass (Lolium multiflorum) or perennial ryegrass (Lolium perenne). Cool season cover crops are not permanent erosion control.
- 2. From March 2 to September 14, seeding shall be with hulled Bermuda at a rate of 45 pounds per acre or a native plant seed mix conforming to Item 604S or 609S.
- A. Fertilizer shall be applied only if warranted by a soil test and shall conform to Item No. 606S, Fertilizer. Fertilization should not occur when rainfall is expected or during slow plant growth or dormancy. Chemical fertilizer may not be applied in the Critical Water Quality Zone.
- B. Hydromulch shall comply with Table 1, below.
- C. Temporary erosion control shall be acceptable when the grass has grown at least 11/2 inches high with a minimum of 95% total coverage so that all areas of a site that rely on vegetation for temporary stabilization are uniformly vegetated, and provided there are no bare spots larger
- D. When required, native plant seeding shall comply with requirements of the City of Austin Environmental Criteria Manual, and Standard Specification 604S or 609S.

Table 1: Hydromulching for Temporary Vegetative Stabilization

Material	Description	Longevity	Typical Applications	Application Rates	
100% or any blend of wood, cellulose, straw, and/or cotton plant material (except no mulch shall exceed 30% paper)	70% or greater Wood/Straw 30% or less Paper or Natural Fibers	0—3 months	Moderate slopes; from flat to 3:1	1,500 to 2,000 lbs per acre	

PERMANENT VEGETATIVE STABILIZATION:

- 1. From September 15 to March 1, seeding is considered to be temporary stabilization only. If cool season cover crops exist where permanent vegetative stabilization is desired, the grasses shall be mowed to a height of less than one-half (1/2) inch and the area shall be re-seeded in accordance with Table 2 below. Alternatively, the cool season cover crop can be mixed with Bermudagrass or native seed and installed together, understanding that germination of warm-season seed typically requires
- soil temperatures of 60 to 70 degrees. 2. From March 2 to September 14, seeding shall be with hulled Bermuda at a rate of 45 pounds per acre with a purity of 95% and a minimum pure live seed (PLS) of 0.83. Bermuda grass is a warm season grass and is considered permanent erosion control. Permanent vegetative stabilization can also be accomplished with a native plant seed mix conforming to Item 604S or 609S.
- A. Fertilizer use shall follow the recommendation of a soil test. See Item 606S. Fertilizer. Applications of fertilizer (and pesticide) on City-owned and managed property requires the yearly submittal of a Pesticide and Fertilizer Application Record, along with a current copy of the applicator's license. For current copy of the record template contact the City of Austin's IPM
- B. Hydromulch shall comply with Table 2, below.
- C. Water the seeded areas immediately after installation to achieve germination and a healthy stand of plants that can ultimately survive without supplemental water. Apply the water uniformly to the planted areas without causing displacement or erosion of the materials or soil. Maintain the seedbed in a moist condition favorable for plant growth. All watering shall comply with City Code Chapter 6-4 (Water Conservation), at rates and frequencies determined by a licensed irrigator or other qualified professional, and as allowed by the Austin Water Utility and current
- water restrictions and water conservation initiatives. D. Permanent erosion control shall be acceptable when the grass has grown at least 11/2 inches high with a minimum of 95 percent for the non-native mix, and 95 percent coverage for the native mix so that all areas of a site that rely on vegetation for stability must be uniformly vegetated, and provided there are no bare spots larger than 10 square feet.
- E. When required, native plant seeding shall comply with requirements of the City of Austin Environmental Criteria Manual, Items 604S and 609S.

Table 2: Hydromulching for Permanent Vegetative Stabilization

Material Description		Longevity		Typical Applications		Application Rates	
Bonded Fiber Matrix (BFM)	80% Organic defibrated fibers						
10% Tackifier 6 months		On slopes up to 2:1 and erosive soil conditions		2,500 to 4,000 lbs per acre (see manufacturers recommendations)			
Fiber Reinforced Matrix (FRM)	65% Organic defibrated fibers 25% Up t Reinforcing Fibers or less 10% Tackifier		o 12 months	On slopes up to 1:1 and erosive soil conditions		3,000 to 4,500 lbs per acre (see manufacturers recommendations)	
Fiber Reinforce Matrix (FRM)	65% Organic defibrated fibers 25% Reinforcing Fibers or less 10% Tackifier		Up to 12 months	On slopes up to 1:1 and erosive soil conditions		00 to 4,500 lbs per acre (see ufacturers recommendations)	

10. Developer Information:

Owner HEIDI WANG LEW

Phone # (713) 858-3409

Address 2407 HULDY STREET, HOUSTON, TX 77019

Owner's representative responsible for plan alterations: ADVANCED CONSULTING ENGINEERS

Person or firm responsible for erosion/sedimentation control maintenance: Contractor

Person or firm responsible for tree/natural area protection Maintenance: Contractor

11 The contractor shall not dispose of surplus excavated material from the site without notifying the Development Services Department at 512-974-2278 at least 48 hours prior with the location and a copy of the permit issued to receive the material.

Source: Rule No. R161-15.13, 1-4-2016; Rule No. R161-17.03, 3-2-2017.

APPENDIX P-2: - CITY OF AUSTIN STANDARD NOTES FOR TREE AND NATURAL AREA PROTECTION

- 1. All trees and natural areas shown on plan to be preserved shall be protected during construction with temporary fencing.
- 2. Protective fences shall be erected according to City of Austin Standards for Tree Protection.
- 3. Protective fences shall be installed prior to the start of any site preparation work (clearing, grubbing or grading), and shall be maintained throughout all phases of the construction project.
- 4. Erosion and sedimentation control barriers shall be installed or maintained in a manner which does not result in soil build-up within tree drip lines.
- 5. Protective fences shall surround the trees or group of trees, and will be located at the outermost limit of branches (drip line), for natural areas, protective fences shall follow the Limit of Construction line, in order to prevent the following:
- A. Soil compaction in the root zone area resulting from vehicular traffic or storage of equipment or materials;
- B. Root zone disturbances due to grade changes (greater than 6 inches cut or fill), or trenching not reviewed and authorized by the City Aborist;
- C. Wounds to exposed roots, trunk or limbs by mechanical equipment;
- D. Other activities detrimental to trees such as chemical storage, cement truck cleaning, and
- 6. Exceptions to installing fences at tree drip lines may be permitted in the following cases:
- A. Where there is to be an approved grade change, impermeable paving surface, tree well, or other such site development, erect the fence approximately 2 to 4 feet beyond the area disturbed;
- B. Where permeable paving is to be installed within a tree's drip line, erect the fence at the outer limits of the permeable paving area (prior to site grading so that this area is graded separately prior to paving installation to minimized root damage);
- C. Where trees are close to proposed buildings, erect the fence to allow 6 to 10 feet of work space between the fence and the building;
- D. Where there are severe space constraints due to tract size, or other special requirements, contact the City Arborist at 974-1876 to discuss alternatives.
- Special Note: For the protection of natural areas, no exceptions to installing fences at the Limit of Construction line will be permitted.
- 7. Where any of the above exceptions result in a fence being closer than 4 feet to a tree trunk, protect the trunk with strapped-on planking to a height of 8 ft (or to the limits of lower branching) in addition to the reduced fencing provided.
- 8. Trees approved for removal shall be removed in a manner which does not impact trees to be
- 9. Any roots exposed by construction activity shall be pruned flush with the soil. Backfill root areas with good quality top soil as soon as possible. If exposed root areas are not backfilled within 2 days, cover them with organic material in a manner which reduces soil temperature and minimizes water loss due to evaporation.
- 10. Any trenching required for the installation of landscape irrigation shall be placed as far from existing tree trunks as possible.
- 11. No landscape topsoil dressing greater than 4 inches shall be permitted within the drip line of trees. No soil is permitted on the root flare of any tree.
- 12. Pruning to provide clearance for structures, vehicular traffic and equipment shall take place before damage occurs (ripping of branches, etc.). 13. All finished pruning shall be done according to recognized, approved standards of the
- 14. Deviations from the above notes may be considered ordinance violations if there is substantial non-compliance or if a tree sustains damage as a result.

industry (Reference the National Arborist Association Pruning Standards for Shade Trees

available on request from the City Arborist).

APPENDIX P-6 - REMEDIAL TREE CARE NOTES AERATION AND SUPPLEMENTAL NUTRIENT REQUIREMENTS FOR TREES WITHIN CONSTRUCTION AREAS

As a component of an effective remedial tree care program per Environmental Criteria Manual section 3.5.4, preserved trees within the limits of construction may require soil aeration and supplemental nutrients. Soil and/or foliar analysis should be used to determine the need for supplemental nutrients. The City Arborist may require these analyses as part of a comprehensive tree care plan. Soil pH shall be considered when determining the fertilization composition as soil pH influences the tree's ability to uptake nutrients from the soil. If analyses indicate the need for supplemental nutrients, then humate/nutrient solutions with mycorrhizae components are highly recommended. In addition, soil analysis may be needed to determine if organic material or beneficial microorganisms are needed to improve soil health. Materials and methods are to be approved by the City Arborist (512-974-1876) prior to application. The owner or general contractor shall select a fertilization contractor and iensure coordination with the City Arborist.

Pre-construction treatment should be applied in the appropriate season, ideally the season preceding the proposed construction. Minimally, areas to be treated include the entire critical root zone of trees as depicted on the City approved plans. Treatment should include, but not limited to, fertilization, soil treatment, mulching, and proper pruning.

Post-construction treatment should occur during final revegetation or as determined by a qualified arborist after construction. Construction activities often result in a reduction in soil macro and micro pores and an increase in soil bulk density. To ameliorate the degraded soil conditions, aeration via water and/or air injected into the soil is needed or by other methods as approved by the City Arborist. The proposed nutrient mix specifications and soil and/or foliar analysis results need to be provided to and approved by the City Arborist prior to application (Fax # 512-974-3010). Construction which will be completed in less than 90 days may use materials at ½ recommended rates. Alternative organic fertilizer materials are acceptable when approved by the City Arborist. Within 7 days after fertilization is performed, the contractor shall provide documentation of the work performed to the City Arborist, Planning and Development Review Department. P.O. Box 1088, Austin, TX 78767. This note should be referenced as item #1 in the Sequence of Construction.

AUSTIN ENERGY STANDARD NOTES

AUSTIN ENERGY HAS THE RIGHT TO PRUNE AND/OR REMOVE TREES. SHRUBBERY AND OTHER OBSTRUCTIONS TO THE EXTENT NECESSARY TO KEEP THE EASEMENTS CLEAR. AUSTIN ENERGY WILL PERFORM ALL TREE WORK IN COMPLIANCE WITH CHAPTER 25-8, SUBCHAPTER B OF THE CITY OF AUSTIN LAND DEVELOPMENT CODE.

THE OWNER/DEVELOPER OF THIS SUBDIVISION/LOT SHALL PROVIDE AUSTIN ENERGY WITH ANY EASEMENT AND/OR ACCESS REQUIRED, IN ADDITION TO THOSE INDICATED, FOR THE INSTALLATION AND ONGOING MAINTENANCE OF OVERHEAD AND UNDERGROUND ELECTRIC FACILITIES. THESE EASEMENTS AND/OR ACCESS ARE REQUIRED TO PROVIDE ELECTRIC SERVICE TO THE BUILDING AND WILL NOT BE LOCATED SO AS TO CAUSE THE SITE TO BE OUT OF COMPLIANCE WITH CHAPTER 25-8 OF THE CITY OF AUSTIN LAND DEVELOPMENT CODE.

THE OWNER SHALL BE RESPONSIBLE FOR INSTALLATION OF TEMPORARY EROSION CONTROL, REVEGETATION AND TREE PROTECTION. IN ADDITION, THE OWNER SHALL BE RESPONSIBLE FOR ANY INITIAL TREE PRUNING AND TREE REMOVAL THAT IS WITHIN TEN FEET OF THE CENTER LINE OF THE PROPOSED OVERHEAD ELECTRICAL FACILITIES DESIGNED TO PROVIDE ELECTRIC SERVICE TO THIS PROJECT. THE OWNER SHALL INCLUDE AUSTIN ENERGY'S WORK WITHIN THE LIMITS OF CONSTRUCTION FOR THIS PROJECT.

THE OWNER OF THE PROPERTY IS RESPONSIBLE FOR MAINTAINING CLEARANCES REQUIRED BY THE NATIONAL ELECTRIC SAFETY CODE, OCCUPATIONAL SAFETY AND HEALTH ADMINISTRATION (OSHA) REGULATIONS, CITY OF AUSTIN RULES AND REGULATIONS AND TEXAS STATE LAWS PERTAINING TO CLEARANCES WHEN WORKING IN CLOSE PROXIMITY TO OVERHEAD POWER LINES AND EQUIPMENT. AUSTIN ENERGY WILL NOT RENDER ELECTRIC SERVICE UNLESS REQUIRED CLEARANCES ARE MAINTAINED. ALL COSTS INCURRED BECAUSE OF FAILURE TO COMPLY WITH THE REQUIRED CLEARANCES WILL BE CHARGED TO THE OWNER.

ANY RELOCATION OF ELECTRIC FACILITIES SHALL BE AT LANDOWNER'S/DEVELOPER'S EXPENSE



ENG


TING

CONSUL



SHEET NO.

SP-2023-00__D





SHEET NO.

SD 2027 00 DS