## Request for Temporary Use of Shoal Creek Greenbelt

foi

Austin Water Rehabilitation of Wastewater Lines through Trenchless Process EPA SAAP Grant

This project has 2 work areas – Shoal Creek and Williamson Creek

The 48-inch diameter concrete wastewater installed in the early 1980s beneath the pavement of Shoal Creek Blvd. is deteriorating due to corrosion. 4,682 linear feet of pipe will be lined in Shoal Creek Blvd.

The construction method is called Cured-In-Place Pipe or CIPP. A liner will be installed in the existing pipe rather than digging up the pipe and removing and replacing the pipe and then repaying the street.

Total contract amount is \$4.3 million with Insituform Technologies. The US EPA will fund up to \$776,000.

The bypass piping system will consist of three 14-inch diameter pumps located in the street, outside of the Greenbelt. The discharge piping will be connected together and discharge through two, parallel 18-inch diameter polyethylene pipes. These pipes are intended to be routed along the bank of the creek and avoid placement down the street and block traffic. The bypass lines will carry an average daily flow of 3 million gallons.

The Shoal Creek area contract time is 120 calendar days.


Anticipated schedule for use of the Greenbelt over a total of 12 weeks is:

April 13, 2015 begin installation of bypass piping system (3 weeks)


May 4, 2015 begin lining process (6 weeks)

June 15, 2015 begin removing bypass piping and restoration

End of usage by June 30, 2015















## Request for Temporary Use of Shoal Creek Greenbelt

for

Austin Water Rehabilitation of Wastewater Lines through Trenchless Process EPA SAAP Grant

This project has 2 work areas – Shoal Creek and Williamson Creek

The 48-inch diameter concrete wastewater installed in the early 1980s beneath the pavement of Shoal Creek Blvd. is deteriorating due to corrosion. 4,682 linear feet of pipe will be lined in Shoal Creek Blvd.

The construction method is called Cured-In-Place Pipe or CIPP. A liner will be installed in the existing pipe rather than digging up the pipe and removing and replacing the pipe and then repaying the street.

Total contract amount is \$4.3 million with Insituform Technologies. The US EPA will fund up to \$776,000.

The bypass piping system will consist of three 14-inch diameter pumps located in the street, outside of the Greenbelt. The discharge piping will be connected together and discharge through two, parallel 18-inch diameter polyethylene pipes. These pipes are intended to be routed along the bank of the creek and avoid placement down the street and block traffic. The bypass lines will carry an average daily flow of 3 million gallons.

The Shoal Creek area contract time is 120 calendar days.

Anticipated schedule for use of the Greenbelt over a total of 12 weeks is:

April 13, 2015 begin installation of bypass piping system (3 weeks)

May 4, 2015 begin lining process (6 weeks)

June 15, 2015 begin removing bypass piping and restoration

End of usage by June 30, 2015

Thank you for your consideration.