



Sidewalk Program Construction Update

Fiscal Year 2015 Quarter 2 (January 1 – March 31)

City of Austin Sidewalk Master Plan & Americans with Disabilities Act (ADA) Transition Plan

In order to address traffic congestion, pedestrian safety, and air quality, encourage walking, and improve mobility for people with disabilities the City of Austin is upgrading sidewalks as directed by the Austin City Council in accordance with the City of Austin Sidewalk Master Plan adopted per Resolution No. 20090305-013

http://www.austintexas.gov/sites/default/files/files/Public_Works/Sidewalk_Master_Plan.pdf

The Sidewalk Program implements the City of Austin Sidewalk Master Plan & ADA Transition Plan through the construction of new and rehabilitated ADA compliant sidewalks. The program is primarily funded through Transportation Improvement Bonds with some additional funding from grants, sidewalk fee-in-lieu, Neighborhood Partnering Program (NPP), Parking Benefit Districts, and through partnerships with other Departments and Agencies including: CapMetro, PARD, Urban Trails, Transportation, and Austin Energy.

Project Highlights

(See map for complete depiction of all Q2 projects)

Active	Completed	Planned
<ul style="list-style-type: none"> • N Lamar ADA retrofits • Suburban Drive (NPP) • North Hampton & Gaston • 7th Street intersections • Radam Lane • Davis Lane (at Leo) <p>(Projects in permitting or currently under construction)</p>	<ul style="list-style-type: none"> • Exposition (fee in lieu) • Cumberland Drive • Davis Lane (under MoPac) • Kaspar & Clubview (Fairway to Montopolis) • East MLK (CapMetro coordination) <p>(Construction completed in current quarter)</p>	<ul style="list-style-type: none"> • Annie/Woodland/Travis Hts • W Powell & E Powell • W Alpine Drive • Burnett Road gaps near Foster Lane and Polaris <p>(Construction tentatively scheduled to start within 90 days)</p>

Sidewalk Construction Installed Quantities: 10/01/14 – 12/31/14

(Note: Complete reporting on installed quantities is only available 60 – 90 days after the quarter is complete due to time required for inspection, measurement and contractor invoicing)

New ADA sidewalks constructed to fill gaps in network	21,428 lineal feet
Rehabilitated sidewalks to meet ADA standards	6,068 lineal feet
Total sidewalk installation	27,496 lineal feet
Total curb ramps installed	147

Attached Maps:

- **Active/Completed/Planned for FY 2015 Q2**
- **Potential Projects** (provides a depiction of up to five years of high priority sidewalk projects identified for further feasibility review and coordination opportunities)