## SMALL MINORITY BUSINESS RESOURCES DEPARTMENT ACTIVE THIRD PARTY August 2022

						PROJECT GOALS				URRENT PA (Goals Me	ARTICIPATIO et to Date)	N									
						MBE		WBE	MBE		WBE										
Developer	Project Name	Consultant/ Contractor	Project Type/ Phase	Goal Type: C=Contract or P=Project Specific	AA	н	A/NA	WBE	AA	н	A/NA	WBE	Contract Amount	Expenditures to Date (May extend past project completion date)	Contact Name	SMBR Contact	Sponsor Dept.	. Project Status	% Expensed	Incentive Amount	Project Completion Date
Trammell Crow	Green Water Block 185 Misc D	Trammell Crow	Professional (Block 185 Misc D)	с	2.90%	9.00%	4.90%	15.80%	0.00%	0.00%	57.09%	40.58%	\$403,454.47	\$394,054.92	Bryan Embrey/ Mark Fowler Jolene Cochran			Design in progress	97.67%		10/1/2022
	Green Water Treatment Plant Block 185 D	STG Design	Professional (Block 185 D)	Ρ	2.90%	9.00%	4.90%	15.80%	0.00%	0.86%	1.87%	5.33%	\$3,741,521.28	\$3,553,991.52		EDD	Design in progress	94.99%	Developer — Agreement; Not	9/1/2022	
	Green Water Block 185-C	DPR Construction	Construction (Block 185 C)	с	2.70%	9.70%	2.30%	13.80%	0.00%	0.24%	0.01%	0.09%	\$262,300,739.37	\$176,247,409.00		Joiene Cochran		Construction in progress	67.19%	applicable	11/30/2022
	Green Water Block 185 Misc D	Trammell Crow	Professional (Block 185 Misc D)	Ρ	2.90%	9.00%	4.90%	15.80%	0.00%	0.00%	57.09%	40.58%	\$403,454.47	\$394,054.92				Design in progress	97.67%		10/1/2022

NOTE: Based on July 2022 expenditure reports. Projects are incentive based contracts approved by Council and managed by the Economic Development Department.