#### AUS Fuel LLC. Fuel Storage Facility Construction Update



Mookie Patel, AUS Chief Business and Finance Officer David Smythe-Macaulay, AUS Project Manager



Austin-Bergstrom International Airport




# **Background and Update Topics**

- Fuel Storage Facility is a third party development project at AUS
- Developer AUS Fuel LLC. will construct, operate and manage the facility
- Update Topics
  - Construction Progress Update
  - Mud Release Restoration Progress
  - Decorative Fence Progress



# Developer Construction Progress

#### Construction Schedule (by Fiscal Year)





# **Construction Progress**

- Start Date: April 18, 2022
- Anticipated Operational Date: October 2024
- Completed Work:
  - Underground Boring of 16" transfer line
  - 10" underground fuel lines
  - Tank 1 & 2 foundations
  - Electrical conduits
  - 12" & 2" on site water lines
  - Mud release protective barriers





## **Construction Progress**

- Current Work
  - Fuel tanks 1 & 2
  - Foundations for equipment and site buildings
  - Dig and install last portion of 16" transfer lines
  - Storm water drainage system
  - Water and wastewater pipelines under Highway 183 – connect to Austin Water system
  - Building containment pool around tanks





# **Construction Progress**

- Upcoming Work:
  - Complete underground transfer lines
  - Complete wastewater and water lines
  - Complete site stormwater drainage
  - Continue building tanks 1 & 2
  - Continue building containment pool around tanks
  - Start fabrication of above ground piping





#### Wages, Training, Safety & Quality Compliance Progress

- Monitored and audited by:
- City of Austin
  - Financial Services
    Department
    - Procurement Programs Division
  - Public Works Department
    - Construction Management Division
  - Small and Minority Business Resources Department (SMBR)

- Procurement Programs Division
  - Training Program In Compliance
  - Wages In Compliance
- Construction Management Division
  - **Safety** 105,291 work hours with no recordable events
  - Quality Meets or exceeds industry standards



#### Wages, Training, Safety & Quality Compliance Progress

- Minority/Women Owned Business Participation (MWBE)
  - Goals (includes design & construction): 6.68%
  - Participation to Date: 4.60%Participation Anticipated: 5.10%
  - IMPORTANT NOTE: Minority participation has been impacted by the fact that Jet fuel systems construction is a highly specialized industry with a small number of experienced contractors nationwide, and even fewer locally.



# Developer Mud Release Restoration Progress

## **Roles and Responsibilities**

- Developer AUS Fuel LLC. is responsible for daily monitoring and restoration of the wetland
- Watershed Protection (WPD) is responsible for periodic inspections, restoration plan review, and local approval and oversight
- Federal Aviation Administration (FAA) and U.S. Army Corp of Engineers (USACE) – is responsible for authorizing restoration
- AUS is responsible for final approval and ensuring restoration is completed





# Background

- September 12, 2022 Developer accidentally released mud/water mixture
- Covered about .02 acres of a wetland area
- Mud-water does not contain any chemicals that would cause harm to the wetland
- Developer placed temporary protective barrier around the mud-water
- No impacts to people, Onion Creek or any downstream tributaries





### **Event Outline**

- After mud release, AUS was notified immediately
- The wetland was inspected by AUS and WPD
- FAA was notified for authorization to restore wetland
- FAA & USACE provided authorization
- Developer, AUS and WPD developed restoration plan
- WPD approved restoration plan
- Site is monitored and updates posted on: https://publicinput.com/ausfuel





### Mud Release Restoration Plan

- Start: Spring 2023
- Plan: Developer will
  - Physically remove the dried mud
  - Haul mud off-site for proper disposal
  - Excavate, fill and grade affected areas
  - Plant native wetland plants and seed mix
- Complete: Spring 2023

- Team:
  - AUS Environmental Affairs
  - AUS Wildlife Management
  - FAA & Army Corps of Engineers
  - Developer AUS Fuel LLC.
  - Watershed Protection Department



# AUS Decorative, Security Fence Progress

# Fence Project Scope & Budget

#### • Scope

- Replace existing security chain-link fence along Hwy 183 with a decorative fence
- Provide additional landscaping and hardscaping along Hwy 183
- Reserve two (2) locations
  for public art

#### • Budget

- \$2,090,000 Total Estimated Project Budget
- Includes:
  - Design
  - Construction

#### Delivery Method

- Developer/AUS Fuel to design and build Decorative, Security Fence
- Hire a Local M/WBE certified Landscape Architect



#### **Fence Project Schedule**

- Feb. 2023 Finalize agreement with Developer to design and build decorative, security fence
- Mar. 2023 Listening session with neighbors
- May 2023 Neighbors select preferred alternative
- Aug. 2023 Receive permits
- Oct. 2023 Start construction
- Dec. 2023 Complete construction



