Water Forward 2018 - FY23 Q2 Implementation Progress Report FY23 Q2 Stats Water Forward 2024 (WF24) Actual vs. planned progress The five-year update to the Water Forward 2018 Plan will include updated Progressing on revised schedule targeting plan completion in 1 - # of community engagement events data, analyses, and community engagement activities. The final plan will 2024. ~5 - # of meeting attendees include an updated 50-year portfolio of water management strategies and a 100-year adaptive management plan. **FY23 Q2 Progress** Current/Planned FY23 Q3 Activities **Future Implementation Steps** Presented draft Equity and Affordability Roadmap (EARM) to Task Force on FY23: Complete Equity and Affordability Roadmap and Tool. Continue planning for community engagement on water 3/28. Held online webinar on equity and affordability on 3/29. Began work to Gather comunity input on WMS and continue broader community management strategies (WMS). Complete integration of integrate population and employment projections into demand model to population and employment projections into demand model. engagement. Develop demand projections, identify water needs, develop draft demand projections. Substantially completed the climate and Begin preliminary needs analysis. Finalize optimization model and characterize WMS. Perform preliminary water needs hydrology analysis. Continued to work to procure consultant services for logic and preliminary metrics to begin model testing. analysis. Develop and test WMS optimization model. scenario planning support. Actual vs. planned progress FY23 Q2 Stats Mv ATX Water This program will replace more than 250,000 analog water meters with On target to be completed by 2025. ~140,000 - # of meters installed digitally read water meters connected to a wireless network. The My ATX ~32,000 - # of customer portal registrations Water program also includes a brand-new customer portal that provides up-to-~30% - Avg. customer portal registration rate date water usage metrics, leak alerts, emergency alerts, water conservation ~74,000 - # of continuous usage alerts tips, and many other customizable features. **FY23 Q2 Progress Current/Planned FY23 Q3 Activities Future Implementation Steps** The My ATX Water contracted vendor, Aclara, continues pre-install field Meter surveys and installs continue around Austin, increasing in FY23: Installation of 250,000 meters will continue. surveys and meter installations around Austin, bringing the total number of frequency as more installers are hired. The halfway point of the FY25: Anticipated project completion. installs to ~140,000. All Data Collection Units are installed and functional. The project was recently celebrated with a community gathering. My ATX Water customer portal has almost 32,000 registered, engaged users and continues to grow. FY23 Q2 Stats **Irrigation and Landscape Ordinance** Actual vs. planned progress AW will create an Irrigation and Landscape Ordinance for new single-family Progress has slowed a bit since it was determined that some of 1 - # of community engagement events residences that will set requirements for conserving water in irrigation systems the activities would be local amendments to the Uniform 5 - # Event attendees Plumbing Code (UPC). Overall, looking to implement all activities 303 - Survey responses and landscapes. by FY25. **FY23 Q2 Progress Current/Planned FY23 Q3 Activities Future Implementation Steps** Ended community survey in January 2023 - the majority of Austinite Coordinate with DSD regarding UPC local amendments. Discuss FY23-25: Planning to host final public meeting and include local responses were in favor of proposed activities. Met twice with 'green industry' code language with City of Austin Law. amendments in the adoption of the 2024 Uniform Plumbing Code stakeholders. Met with the Development Services Department. (DSD) regarding proposed activities and briefed the Water & Wastewater Commission.

040: 5.480 Acre Feet/Year

Water Forward 2018 - FY23 Q2 Implementation Progress Report

OWRS, Benchmarking and Reclaimed Code Changes

This suite of code changes includes requirements that site plan submittals include water benchmarking applications, extends the current reclaimed connection requirements, and requires that new developments ≥250,000 square feet install onsite water reuse systems (OWRS).

FY23 Q2 Progress

Worked with internal City of Austin stakeholders to ensure implementation of mandatory program is smooth across departments, including working with Watershed Protection Department (WPD) to develop dual crediting policies and working with Law on ordinance language. Developed billing and metering approach for OWRS. Established reviews in City's permitting database for compliance with OWRS and reclaimed connection requirements. Completed 75% of dual plumbing cost study to better understand cost implications; Completed preliminary programming in AMANDA to allow applicants to submit OWRS permit applications through Austin Build + Connect (AB&C) portal; Finalizing OWRS cost estimates and cost saving estimates in support of affordability impact analysis requirements, and stakeholder engagement. Continued study to determine water quality credit to be allowed for mandatory OWRS projects and worked with WPD to develop edits to the Environmental Criteria Manual (ECM) to allow this credit to be easily implemented.

Actual vs. planned progress

On schedule

Current/Planned FY23 Q3 Activities

Finalize preparations for stakeholder engagement meetings (in person and virtual stakeholder meeting dates set for mid-June), continue work with internal City of Austin stakeholders to ensure implementation of mandatory program is smooth across departments.

FY23 Q2 Stats

N/A

Future Implementation Steps

Work towards Council adoption of Mandatory OWRS ordinance in December 2023. Compile Affordability Impact Statement by September 2023. Update OWRS guidance materials to reflect mandatory program requirements.

Onsite Water Reuse Systems (OWRS)

In December 2020, the City of Austin adopted the Onsite Water Reuse Systems Ordinance to regulate the collection, treatment, and use of alternative water sources for non-potable uses in multi-family and commercial buildings. AW's new OWRS team implements these requirements and assists the development community with the benchmarking and OWRS application processes.

FY23 Q2 Progress

Staff has reviewed OWRS applications that have come in and fielded questions on several potential applications. Staff continues to review water benchmarking applications for all site plans submitted after Dec. 1, 2021 and field questions regarding OWRS applications. Staff is continuing to push for implementation of OWRS through the Planned Unit Development (PUD) process.

Actual vs. planned progress

On schedule

Current/Planned FY23 Q3 Activities

Staff is using benchmarking process to identify projects that are required to implement OWRS and making sure project owners are aware of these requirements early in the process. Staff is continuing to work with OWRS applicants to get their systems permitted and incentive program funds applied.

FY23 Q2 Stats

- 71 # of benchmarking applications received (this quarter)
- **19** # of benchmarking applications received for developments >250,000 Square Feet (this quarter)
- 1 # of OWRS applications received (FYTD)
- 2 # of OWRS application approved (FYTD)
- **0** # of OWRS incentive applications received (FYTD)

Future Implementation Steps

FY23: Staff will work on programmatic changes and implementation steps in preparation for the mandatory OWRS program. Affordability Impact Statement will be finalized. Will complete a national OWRS operator certification program.

Water Forward 2018 - FY23 Q2 Implementation Progress Report			
	Decentralized Reclaimed	Actual vs. planned progress	FY23 Q2 Stats
2040: 3,560 AF/Year	Decentralized reclaimed is the collection of effluent from the wastewater system in new development areas, treatment to non-drinking water quality at a small wastewater treatment plant (WWTP), and reuse at the community scale via a decentralized reclaimed water distribution system that would be separate from the centralized reclaimed water system.	On Schedule	3 - # of decentralized reclaimed water customers31.9 - Decentralized reclaimed water use in Q2 (MG)
	FY23 Q2 Progress AW has finalized the consultant selection for the Decentralized WWTP & Reclaimed Design Criteria project and is continuing to work on refining the scope with them. AW is continuing to develop infrastructure planning documents related to decentralized reclaimed for the Northeast and Southeas service regions.	Current/Planned FY23 Q3 Activities Begin analysis of on-site and other decentralized reuse yield updates for Water Forward 2024 Plan Update. t	Future Implementation Steps FY23: Continue Decentralized WWTP & Reclaimed Design Criteria planning efforts; begin pilot project conceptualization.
	Centralized Reclaimed	Actual vs. planned progress	FY23 Q2 Stats
2040: 15,480 Acre Feet/Year	Austin Water provides highly treated wastewater through the centralized reclaimed water system for non-potable uses such as irrigation, cooling, manufacturing, and toilet flushing. The Water Forward plan includes expansion of the existing reclaimed water system to meet non-potable demands.	On Schedule	~186 - # of centralized reclaimed water customers 249 - Centralized reclaimed water use in Q2 (MG) 634 - Centralized reclaimed water use FYTD (MG) 1,402 - FY23 Goal (MG)
	FY23 Q2 Progress Design is ongoing for the final Completing the Core mains. Onion Creek Phase 1 and Oltorf Phase 1 is in construction, and Oltorf Phase 2 is advertising soon.	Current/Planned FY23 Q3 Activities Continue design and construction of the final Completing the Core mains.	Future Implementation Steps FY26: Estimated completion of all Completing the Core mains as well as completion of SAR and Montopolis Pump Station Upgrades.
	Aquifer Storage and Recovery (ASR)	Actual vs. planned progress	FY23 Q2 Stats
2040: 60,000 Acre Feet/Year	Aquifer Storage and Recovery (ASR) is a water supply strategy to store available water in a natural aquifer during wet times for later recovery and use. An ASR project will make Austin's water supply more resilient to the effects of climate change and drought and could provide a second source of water during emergencies, like freeze events or flooding.	On Schedule	3 - # of community engagement events47 - # of people reached
	FY23 Q2 Progress Work continued on characterizing ASR project alternatives, including development of technical information for ASR evaluation in parallel with analysis of ASR project alternatives using the equity and affordability tool. Preliminary evaluation criteria, including those incorporating input from community workshops, have been finalized.	Current/Planned FY23 Q3 Activities Next steps will include finalizing the characterization of ASR project alternatives, completing the technical and equity/affordability evaluation of ASR, and beginning to plan for Fall 2023 community engagement.	Future Implementation Steps FY22-23: Initial contract and identify where to pilot. FY24-27: Design, construct, and test ASR pilot. Develop recommendations for full-scale ASR. FY28-35: Preliminary engineering, design, construction of full-scale ASR.

Water Forward 2018 - FY23 Q2 Implementation Progress Report

Actual vs. planned progress FY23 Q2 Stats Water Loss

Water Forward includes a strategy to reduce losses from pipes in the utility's N/A water distribution system by enhancing Austin Water's current water loss reduction program. Austin Water is focusing on leak response, leak detection through tried and tested techniques, pilot testing emerging leak detection technologies, and, through its Renewing Austin program, repairing and replacing water mains.

FY23 Q2 Progress **Current/Planned FY23 Q3 Activities**

AW continues its ongoing efforts related to water loss (proactive leak detection, minimizing leak response times, replacing deteriorated infrastructure, and AMI implementation). Black and Veatch was selected for AW's Water Loss Program Review Analysis and Optimization Request For Qualifications (RFQ) and work began 3/24.

AW will continue its ongoing efforts related to water loss. Black and Veatch performed Level 1 Water Loss Audit Validation, and will continue its review of the water loss control program.

Future Implementation Steps

N/A

AW will continue its ongoing efforts related to water loss. The Water Loss Program Review Analysis and Optimization project will continue with anticipated report delivery in Q4 of FY23.