

**SMALL MINORITY BUSINESS RESOURCES DEPARTMENT  
ACTIVE THIRD PARTY June 2023**

Developer	Project Name	Consultant/ Contractor	Project Type/ Phase	Goal Type: C=Contract or P=Project Specific	PROJECT GOALS				CURRENT PARTICIPATION (Goals Met to Date)				Contract Amount	Expenditures to Date (May extend past project completion date)	Contact Name	SMBR Contact	Sponsor Dept.	Project Status	% Expensed	Incentive Amount	Project Completion Date
					MBE		WBE		MBE		WBE										
					AA	H	A/NA	WBE	AA	H	A/NA	WBE									
	Green Water Treatment Plant Block 185 D	STG Design	Professional (Block 185 D)	P	2.90%	9.00%	4.90%	15.80%	0.00%	0.86%	2.27%	5.94%	\$3,748,283.78	\$3,684,768.37				Design in progress	98.31%		8/1/2023
	Green Water Block 185-C	DPR Construction	Construction (Block 185 C)	C	2.70%	9.70%	2.30%	13.80%	0.00%	0.25%	0.01%	0.14%	\$262,999,821.05	\$260,823,250.13		Jolene Cochran	EDD	Construction in progress	99.17%		8/1/2023
	Green Water Block 185 Misc D	Trammell Crow	Professional (Block 185 Misc D)	P	2.90%	9.00%	4.90%	15.80%	0.00%	0.00%	57.74%	40.58%	\$403,454.47	\$396,699.49				Design in progress	98.33%		8/1/2023

NOTE: Based on May 2023 expenditure reports. Projects are incentive based contracts approved by Council and managed by the Economic Development Department.