



# Parks and Recreation Board

Auditorium Shores

Project Update

Marty Stump, Project Management Supervisor

Parks and Recreation Department

Capital Improvement Projects

March 25, 2014



# Auditorium Shores Improvements



# Project Timeline



## ■ Design/Permitting

- West Lawn
- East Lawn
- Off-leash Area
  - Waterfront Advisory Board
  - Design Commission
  - Planning Commission

General Permit approved

General Permit approved

Site Plan Permit in process

03/10/2014 (approved)

03/24/2014

April 2014

## ■ Construction

- West Lawn
- East Lawn
- Off-leash Area

Dec 2013 – May 2014

Apr 2014 – Feb 2015

May 2014 – Feb 2015



# West Lawn – Construction Photos



# West Lawn – Construction Photos





# West Lawn – Construction Photos





# Off-leash Area





# Off-leash Area - Design Update

## PROJECT AMENITIES

- 4.7 Acres of open space
- Approx. 860 LF unobstructed run areas
- Approx. 215 LF unobstructed water access





# Auditorium Shores Trailhead



# Auditorium Shores Trailhead





# Questions?



<http://www.austintexas.gov/departments/auditorium-shores-improvements>

