

CIP Project Status Supporting 2-Way Conversions

7th/8th/Colorado/Brazos

CIP Project Status Supporting 2-Way Conversions

- Brazos Street
 - Completed.
 - All infrastructure for 2-way conversion included.
- Colorado Street
 - Cesar Chavez to 7th completed.
 - 7th to 10th Street
 - Utilities/telecom relocations in progress.
 - Scheduled for construction in March/April 2015.
 - All infrastructure for 2-way conversion included.

CIP Project Status Supporting 2-Way Conversions

- 7th Street
 - No projects scheduled or funded in current bond programs.
- 8th Street
 - Congress to West Avenue improvements completed.
 - Congress to IH-35 unfunded.
 - Cost of \$4.9M if constructed within 2 years.
 - Cost of \$5.4M if constructed within 4 years.
 - Cost of \$6.0M if construction within 6 years.

Other Projects of Interest

- Cesar Chavez 2-way conversion completed in 2008.
- 3rd Street work in progress from Guadalupe to Trinity. Brazos to San Jacinto completed.
- 2nd Street San Antonio to West in progress.
 - West /Nueces extensions to Cesar Chavez and 2nd from San Antonio to Shoal Creek in progress by private developers.
 - New bridge across Shoal Creek and extension to West Ave part of NCL project.
- Preliminary design in progress for Congress (Cesar Chavez to 11th) and 6th (Congress to IH35).