

West Campus AE Lighting

- **Work Completed**

- 209 HPS cobra head fixtures updated to LED
- Proactive ROAM (remote lighting monitoring system) maintenance complete
- Proactive maintenance completed during summer break

- **Work in Progress**

- AE Design is having engineering contractor design the first four projects covering 68 new streetlights
- Proactive maintenance scheduled during Christmas break

- **Future Projects**

- Developing a list of the 32 remaining projects that will install the remaining 220 streetlights determined to be needed in the West Campus lighting study and prioritized them based on Vision Zero crash, crime, and other data
- Contractors are reviewing the work and determining time estimates for the design for each of the 4 projects
- As these projects are completed, we will continue to submit the remaining 32 projects to the construction contractor

The Austin Energy Operating budget for FY 2022 contains funding to address \$489,000 of capital costs to address the street lighting recommendations in the West Campus Lighting study. The goal is for all the recommended work to be completed in FY 2022, and direction was provided by City Council to expedite this work, including necessary permits, as feasible

