

Purpose

The purpose of this tool is to provide a checklist to define all items necessary to be completed at which time the SSI (Site & Subdivision Inspection) division of the Development Services Department will notify Austin Water concerning water meter release. This checklist will serve to better clarify for both City of Austin Staff and the Development Community guidelines that will lead to increased efficiency and reduced inconsistency in these respective processes.

WATERLINE INFRASTRUCTURE	<ul style="list-style-type: none"><input type="checkbox"/> WATERLINE INSTALLATION IS COMPLETE<input type="checkbox"/> HYDROSTATIC PRESSURE TEST PASSED FOR ALL WATERLINES/FORCE MAINS<input type="checkbox"/> PASSING BACTERIOLOGICAL TESTS<input type="checkbox"/> ALL WATER TIE INS TO EXISTING INFRASTRUCTURE COMPLETE<input type="checkbox"/> VALVE TURN WALKTHROUGH HAS BEEN COMPLETED AND PASSED
WASTEWATER INFRASTRUCTURE	<ul style="list-style-type: none"><input type="checkbox"/> WASTEWATER INSTALLATION IS COMPLETE<input type="checkbox"/> ALL MANHOLE VACUUM TESTS HAVE PASSED<input type="checkbox"/> ALL WASTEWATER LOW PRESSURE TESTS HAVE PASSED<input type="checkbox"/> ALL SECTIONS OF WASTEWATER LINES HAVE PASSED THE MANDREL TEST<input type="checkbox"/> AW TV INSPECTION OF ALL WASTEWATER LINES HAVE PASSED<input type="checkbox"/> ALL MANHOLES HAVE BEEN COATED

NOTE : No certificates of occupancy, or certificates of compliance, will be issued until final acceptance of the released site plan or subdivision infrastructure.