

Steve:

Detailed moving instructions. Hector Masonary is doing the work they did the complete tear down and repoint of the main house in 1998. Very competent team of brothers.

1. Shed needs to be re-mortared the existing shed has a cast in place ceiling that is dangerous and many large cracks exist on interior and exterior of building.

2. Number each Block and remove one at a time with scaffolds as to not crack or damage historic rusticated blocks of cream cordovia limestone. (tan / cream color)

3. Pour new slab with #4 and #5 rebar with 12" wide footings around entire parameter to bedrock 2' below grade;

4. Pour 6" slab for interior w/ #5 rebar ;

5. Measure sand grain diameter for white masonry cement mixture set stones with 1" mortar joints ;

6. Use existing tin from roof and replace cedar rafters as needed; Cost is \$8500.00 2 week process See pics and drawing on next email

Regards,
Jim Stockbauer





