

A G E N D A



Recommendation for Council Action (CMD)

Austin City Council

Item ID:

13142

Agenda Number

15.

Meeting Date:

March 22, 2012

Department:

Contract Management

Subject

Authorize execution of change order # 11 to the construction contract with TEXAS STERLING CONSTRUCTION CO., San Antonio, TX for the Shoal Creek Allandale Storm Drain Improvement Project in the amount of \$410,198.60 for a total contract amount not to exceed \$6,732,461.65.

Amount and Source of Funding

Funding is available in the Fiscal Year 2011-2012 Capital Budget of the Watershed Protection Department.

Fiscal Note

A fiscal note is attached.

Purchasing
Language:

Prior Council
Action:

November 3, 2011 - Additional authorization approved; October 28, 2010 - Construction contract approved.

For More
Information:

Tony Krauss 974-7138; Glen Taffinder 974-3381; Susan Garnett 974-7064; April Shaw 974-7141

Boards and
Commission
Action:

MBE / WBE:

This contract will be awarded in compliance with Chapter 2-9A of the City Code (Minority Owned and Women Owned Business Enterprise Procurement Program) with 18.31% MBE and 1.94% WBE subcontractor participation to date.

Related Items:

This contract will be awarded in compliance with Chapter 2-9A of the City Code (Minority Owned and Women Owned Business Enterprise Procurement Program) with 18.31% MBE and 1.94% WBE subcontractor participation to date.

Additional Backup Information

This project is currently under construction and will mitigate frequent flooding problems in the Allandale area. The project area is bounded by Shoal Creek Boulevard on the south, White Horse Trail on the north, Burnet Road on the east and Shoal Creek on the west. Storm drain infrastructure is also being added on Nasco Drive north of White Horse Trail and on Rickey Drive west of Shoal Creek.

At the November 3, 2011 Council meeting, Council directed staff to explore means of accelerating completion of the project. One of the results of this directive was to revise the methods for reconstructing the streets in the project. The accelerated approach allowed reconstruction of Bull Creek Road to begin in February 2012. Change order # 11 covers the cost of the acceleration and also includes the construction of approximately 1,000 linear feet of full-depth street reconstruction with new curb and gutter and driveways on White Horse Trail, and approximately 1,200 linear feet of milling and overlay from curb to curb on Nasco Drive. This additional work will provide a more complete final product for the community.

This project is located within zip code 78757 and is managed by the Public Works Department.