

**AUTHORIZATION HISTORY** ☐ **Construction Change Order**

<u>AMOUNT</u>	<u>DATE – DESCRIPTION</u>
\$1,562,677	08/07/14 (Council) – Original construction contract
\$156,268	08/07/14 (Council) – 10% Contingency
\$57,000	08/07/14 (Administrative Authority)
\$167,470	Proposed (Council– Change Order No. 4
<hr/>	
\$1,943,415	Total Contract Authorization

**CONTRACT HISTORY**

<u>AMOUNT</u>	<u>DATE – DESCRIPTION (CO% / CUMULATIVE CO%)</u>
\$1,562,677.00	08/07/14 (Council) – Original construction contract
\$16,751.10	02/03/15 – CO# 1 – Change from 54-inch wastewater manholes to standard 60-inch manholes. A 60-inch manhole is one of the standard sizes used by the City. TxDOT originally only allowed 54-inch manholes in the TxDOT right of way, but changed its position and later allowed use of 60-inch manholes for this project. (CO 1.07%/CO 1.07%)
\$94,283.76	06/03/15 – CO# 2 – Change installation method of nearly 500 feet of new wastewater main to expedite construction schedule after loss of boring subcontractor (CO% 6.03%/CO 7.11%)
\$101,907.60	01/28/16 – CO # 3 – Items for additional water line work added and increase contract quantities to reflect work performed (work is currently in process) (CO 6.52%/CO 13.63%)
\$167,470.00	Proposed -- CO # 4 – Numerous utility conflicts and impact of emergency wastewater bypass. (CO10.74%/CO 24.36%)
<hr/>	
\$1,943,089.46	Total Contract Expenditures
24.36%	Cumulative Change Orders