

AUTHORIZATION HISTORY

AMOUNT	DATE	DESCRIPTION
\$25,218,000.00	01/26/17	(Council) – Award of Construction Contract
\$1,260,900.00	01/26/17	(Council) – 5% Contingency
\$58,000.00	10/01/17	(Administrative Authority) – Administrative Authority
\$1,260,900.00	06/14/18	Proposed (Council) –Additional Contingency
\$27,797,800.00		Total Contract Authorization

CONTRACT HISTORY

AMOUNT	DATE	DESCRIPTION (CO%/CUMULATIVE CO%)
\$25,218,000.00	01/26/17	Award of Construction Contract
\$113,495.06	09-12/17	CO #1 – Additional Wiring, Unknown Conditions (0.45%/.45%)
\$577,134.63	10/01/17	CO #2 – Additional Duct Banks, Unknown Conditions (2.29%/2.74%)
\$25,908,629.69		Total Contract Expenditures