

AUTHORIZATION HISTORY

AMOUNT	DATE	DESCRIPTION
\$3,485,119.00	05/20/21	(Council) – Original construction contract
\$348,511.90	05/20/21	(Council) – 10% Contingency
\$62,000.00	05/20/21	Administrative Authority
\$460,767.85	Proposed	Proposed (Council)
\$4,356,398.75	<i>Total Contract Authorization</i>	

CONTRACT HISTORY

AMOUNT	DATE	DESCRIPTION (CO%/CUMULATIVE CO%)
\$3,485,119.00	05/20/21	(Council) Construction contract with Facilities Rehabilitation, Inc.
\$281,670.13	02/22/22	CO #1 (Contingency) Upsized structures, outfall structure, void mitigation (8.08% / 8.08%)
(\$42,113.47)	04/20/22	CO #2 (Contingency) Removal of curb/gutter and retaining walls (-1.21% / 6.87%)
\$631,723.09	Proposed	CO #3 (Backfill Material, Street Reconstruction) (18.13% / 25.00%)
\$4,356,398.75	<i>Total Contract History</i>	