

AUTHORIZATION HISTORY

AMOUNT	DATE	DESCRIPTION
\$903,329.31	06/03/21	(Council) – Construction contract with SEFBO Pipeline Bridge, Inc.
\$90,332.93	06/03/21	(Council) – 10% Contingency
\$62,000.00	06/03/21	(Administrative Authority) – Changes found during construction
\$73,499.40	08/09/22	Proposed (Council) – Additional 8.14% to ensure full compensation to General Contractor for Asphalt Replacement on Manor Road
\$1,129,161.64	<i>Total Contract Authorization</i>	

CONTRACT HISTORY

AMOUNT	DATE	DESCRIPTION (CO%/CUMULATIVE CO%)
\$903,329.31	06/03/21	Construction contract with SEFBO Pipeline Bridge, Inc.
\$32,874.75	09/08/21	CO #1 – Water-filled Barricades (3.64%/3.64%)
\$1,465.60	09/15/21	CO #2 – Controlled Low Strength Material (0.16%/3.8%)
\$11,188.80	09/15/21	CO #3 – Concrete Median Paver (1.24%/5.04%)
\$10,649.80	12/07/21	CO #4 – Black Removable Traffic Tape (1.18%/6.22%)
\$50,869.87	01/26/22	CO #5 – 9" Concrete Bus Pad (Both Sides of Manor) (5.63%/11.85%)
\$45,090.12	04/29/22	CO #6 – Street Excavation - CO#6 adds 1 day (4.99%/16.84%)
\$73,499.40	Proposed	Council – CO #7 - Additional amount to ensure full compensation to General Contractor for Asphalt Replacement on Manor Road (8.14%/24.98%)
\$1,128,967.65	<i>Total Contract History</i>	